

# MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2023



## Hilton Head Island High School 70 Wilborn Rd, Hilton Head Island 29926


Cluster: Hilton Head      Principal: Steve Schidrich

Original Appropriations:	\$10,136,415	Encumbered and Paid:	\$4,975,466
Transfers/Adjustments:	(\$717,666)	Paid to Date:	\$3,356,933
Revised Budget:	\$9,418,749	Available Budget:	\$4,443,284

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925396-1

Current Phase: Complete      Phase %: 100%      Delivery Method: CMAR  
Design Firm: Jumper Carter Sease Architects      Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**

Athletic Equipment <\$5,000

Athletics

CM Pre-Con Services (HHIHS)

Special Inspections (from District 01 Design Services)

**Project Details:** Phase 1 scope of work includes stadium improvements to the lights.

**Monthly Progress:** Phase 1 work is complete.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925396-2

Current Phase: Complete      Phase %: 100%      Delivery Method: CMAR  
Design Firm: McMillan Pazden Smith Architecture      Contractor: H.G. Reynolds Co, Inc.



**Scope: 2019 Bond Referendum**

Athletics

Design Services (HHIHS)

Safety/Security

Survey Services (HHIHS)

**Project Details:** Phase 2 scope of work includes Security Vestibule and Athletic turf field replacement.

**Monthly Progress:** Construction in complete.