

MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2023




Lady's Island Elementary School
73 Chowan Creek Bluff, Beaufort 29907
 Cluster: Beaufort Principal: Davina Coleman

Original Appropriations:	\$1,757,099	Encumbered and Paid:	\$3,902,333
Transfers/Adjustments:	\$2,145,234	Paid to Date:	\$1,200,199
Revised Budget:	\$3,902,333	Available Budget:	\$0

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925335-1

Current Phase: Closeout Phase %: 92% Delivery Method: CMAR
 Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum
 Playgrounds
 Safety/Security
 Special Inspections (from District 01 Design Services)
 Survey Services (LIES)
 Technology /Infrastructure


Project Details: Scope of work includes Safety/Security improvements to the vestibule entrance areas. Technology/Infrastructure improvements to the server rooms, and electrical systems. Playground areas will be updated.

Monthly Progress: Construction is complete. Closeout is in progress. Final pay application and change order approved. Pending execution.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925335-2

Current Phase: Construction Phase %: 58% Delivery Method: CMAR
 Design Firm: McMillan Pazden Smith Architecture Contractor: AJAX



Scope: 2019 Bond Referendum
 CM Pre-Con Services (LIES)
 Design Services (LIES)
 Safety/Security
 Technology /Infrastructure
 Technology under \$5,000

Project Details: Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems, and electrical systems.

Monthly Progress: Construction is starting. Electrical work is in progress. Electrical rough-in has begun. Camera PA rough-in has begun. Structured cabling installation is in progress.