

MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2023



St. Helena Elementary School 1025 Sea Island Pkwy, St. Helena Island 29920

Cluster: Beaufort Principal: Dr. Tara Mack


Original Appropriations:	\$2,133,509	Encumbered and Paid:	\$4,577,702
Transfers/Adjustments:	\$2,444,193	Paid to Date:	\$1,131,547
Revised Budget:	\$4,577,702	Available Budget:	\$0

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925339-1

Current Phase: Closeout Phase %: 90% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.



Construction Start: Q3 2021

Construction End: Q3 2022

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

CM Pre-Con Services (SHES)

Design Services

Safety/Security

Special Inspections (from District 01 Design Services)

Survey Services (SHES)

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements to the vestibule entrance areas. Technology/Infrastructure improvements to the server rooms, and electrical systems.


Monthly Progress: Construction is complete. Closeout is in progress. Pending final pay application and change order.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925339-2

Current Phase: Construction Phase %: 55% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: AJAX



Construction Start: Q3 2022

Construction End: Q4 2023

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

Technology under \$5,000

Project Details: Scope of work includes Safety/Security improvements to the notification system, cameras, exterior lighting and fencing. Technology/Infrastructure improvements to the audio systems and electrical systems.

Monthly Progress: Construction in progress. Safety/Security bullet-resistant entryway is complete. Cabling installation is in progress. Electrical raceway and conduit work is in progress.