

- UPDATE ON PROGRESS TO DATE
- REVIEW FLOOR PLANS AND SITE
- REVIEW SCHEDULE & PHASING
- REVIEW UPDATED PROJECT COSTS

#### PROPOSED FLOOR PLAN

IMAGE REMOVED FOR SECURITY REASONS

#### SITE PLAN

IMAGE REMOVED FOR SECURITY REASONS

#### **SCOPE OF WORK**

Additions - 30,985 SF

Major Renovations – 2,544 SF

IMAGE REMOVED FOR SECURITY REASONS

Moderate Renovations – 3,675 SF

Minor Renovations – 4,300 SF

## SCHEDULE

				2019								2020																
	ОСТ	NOV	DEC	JAN	FEB	MAR A	APR M	YAN	JUN	JUL	AUG	SEF	ост	NOV	DEC	JAN	FEB	MAF	RAPE	R MA	Y JU	N JUL	AUG	SEP	ОСТ	NO	V C	ÆC
Design																												
Bidding																												
Construction - Classroom Addition																												Ш
Construction - Gymnasium Addition																												
Construction - Renovations																												

## **ESTIMATED PROJECT COSTS**

Arendtsville Additions &	&	Re	novations
New Construction		\$	5,112,525
Renovations		\$	933,240
Kitchen Equipment		\$	260,000
Sitework		\$	1,000,000
Escalation & Contingencies		\$	529,668
Subtotal Construction Costs		\$	7,835,433
Construction Soft Costs		\$	430,949
<b>Total Construction Costs</b>		\$	8,266,382
Project Soft Costs		\$	1,308,578
Arendtsville ESCO HVAC Costs		\$	1,381,975
<b>Total Project Costs</b>		\$	10,956,935

#### INCREASES TO AES CONSTRUCTION BUDGET

- Increase in size of additions (+/- 600sf)
- Phasing Premium Summer 2020 completion
- Sitework Scope defined
- Kitchen Equipment

## TOTAL ESTIMATED COSTS

Arendtsville Additions & Renovations	\$	10,956,935
Summer 2019 ESCO Projects	\$	9,284,000
GRAND TOTAL COSTS	\$	20,240,935

#### ALTERNATE BID ITEMS

- Increased Gym Size
- 1955 Building Corridor Flooring Replacement
- 1955 Building Door Replacement

### GYMNASIUM ALTERNATE BID

IMAGE REMOVED FOR SECURITY REASONS

# Questions?



Crabtree, Rohrbaugh & Associates www.cra-architects.com