

# Laurel School Upper Campus Project

Menlo Park City School District

School Board Meeting February 9, 2016

Ahmad Sheikholeslami






# Agenda

- Construction Update
- Schedule Update
- Furniture Planning
- Technology Planning
- Transition Planning





# Laurel School Upper Campus





## Current Status

- Steel Structure Erection Complete
  - All welding to be completed completed in 2 weeks
  - Roof decking to be complete in the MP Building in 1 weeks
- 2<sup>nd</sup> Floor concrete deck is complete
- Exterior Framing Ongoing
  - Scheduled for completion by: March 9, 2016



## Current Status

- Contractor is proceeding with rough plumbing, fire protection, electrical, fire alarm, and data work.





## Current Status

- Contractor is proceeding with rough plumbing, fire protection, electrical, fire alarm, and data work.



## Important Upcoming Activities

- Sloped and flat roofing: February - March
  - Start Date February 22 and 24 at Classroom Building
- Exterior framing and building envelop:
  - March-June 2016
- Interior framing: Start 2/15
- Rough mechanical
- Rough electrical
- Rough plumbing
- Site work





# Looking Ahead

- Golden Beam Signing
  - April 1 at Noon
- Furniture Planning
- Technology Planning
- Transition Planning
  - Complete work by 9/26/2016
  - District move in October 2016
  - Planning work to keep all K-5 at Laurel School Lower Campus

