

# MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2023




## Bluffton High School Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925398-3

Current Phase: Construction Phase %: 65% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**

**Athletics**

**Design Services (BLHS)**

**Safety/Security**

**Technology /Infrastructure**

**Project Details:** Scope of work includes Technology/Infrastructure improvements to the server rooms.

**Monthly Progress:** Gym renovations and bleacher installation are complete. Playclock installation complete. Technology materials such as cable tray, boxes, and raceways installation in progress. Cutover scheduled for Summer. Fieldhouse wall installation is in progress. Pending brick delivery for fieldhouse. Scheduled delivery schedule has moved to April.