

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2023



Bluffton Middle School 30 New Mustang Dr, Bluffton 29910

Cluster: Bluffton Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$4,509,525
Transfers/Adjustments:	\$1,559,576	Paid to Date:	\$143,551
Revised Budget:	\$4,509,525	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925389-1


Current Phase: Construction

Phase %: 55%

Delivery Method: CMAR

Design Firm: SGA

Contractor: Thompson Turner Construction



- Scope: 2019 Bond Referendum**
- Athletics**
- CM Pre-Con Services (BLMS)**
- Design Services (BLMS)**
- Safety/Security**
- Technology /Infrastructure**
- Technology Items under \$5,000**

Project Details: Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

Monthly Progress: Construction is in progress. Mobilization and shop drawings is in progress. Work to begin during Spring Break in electrical room.