

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2023



Hilton Head Island Middle School

55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head Principal: Tanja Wheeler, Ed.D.

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$30,218,220
Transfers/Adjustments:	\$4,342,840	Paid to Date:	\$8,586,142
Revised Budget:	\$31,106,596	Available Budget:	\$888,377

2019 Bond Referendum Renovation

Project ID: 51925387-1


Current Phase: Construction

Phase %: 42%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Renovations
Safety/Security

Project Details: Scope of work includes Safety/Security improvements and renovations to the building.

Monthly Progress: Construction is in progress. Mobile unit complete. Fire lane complete. New addition slab poured. Wall installation is in progress. Roof installation is complete. MEP in progress. Overhead inspections are complete. OSF mid-June. Building connection to take place in July.