

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2023




Hilton Head Island School for Creative Arts

Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation **Project ID: 51925363-3**

Current Phase: Construction Phase %: 80% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Construction Start: Q1 2022 Construction End: Q4 2022

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

Design Services (HHISCA)

Safety/Security

Technology /Infrastructure


Project Details: Phase 3 scope of work includes various Safety/Security and Technology/Infrastructure improvements.

Monthly Progress: Construction is in progress. Submittals are complete. Cable pull is complete. Cameras and PA installation is complete. Testing and training to take place soon.

Playground Renovation **Project ID: 51925363-4**

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: Churchich Recreation and Design Contractor: Churchich Recreation and Design



Construction Start: Q3 2021

Construction End: Q1 2022

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

Playgrounds

Project Details: Scope of work includes upgrades to the Playground areas.

Monthly Progress: Project is complete.