

# MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2023



## Okatie Elementary School

53 Cherry Point Rd, Okatie 29909

Cluster: Bluffton

Principal: Jamie Pinckney

Original Appropriations:	\$2,349,839	Encumbered and Paid:	\$594,248
Transfers/Adjustments:	\$37,366	Paid to Date:	\$594,248
Revised Budget:	\$2,387,205	Available Budget:	\$1,792,957

### 2019 Bond Referendum Renovation

Project ID: 51925372-1


Current Phase: Design

Phase %: 15%

Delivery Method:

Design Firm: SGA

Contractor: Thompson Turner Construction



Construction Start: Q2 2023 Construction End: Q4 2023

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

Design Services (OES)

Playground sidewalks

Safety/Security

Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements and Technology Infrastructure improvements.

**Monthly Progress:** Kick-off meeting has taken place. Design is in progress. Construction has been scheduled for Winter 2022.

### Phase 1 - Playground Renovation

Project ID: 51925372-2


Current Phase: Complete

Phase %: 100%

Delivery Method:

Design Firm: Churchich Recreation and Design

Contractor: Churchich Recreation and Design



Construction Start: Q1 2021

Construction End: Q1 2021

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

Playgrounds

**Project Details:** Scope of work includes upgrades to the Playground areas.

**Monthly Progress:** The Pre-K playground scope was accelerated due to damaged existing equipment. The work is complete.