

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2023



Pritchardville Elementary School

9447 Evan Way, Bluffton 29910

Cluster: Bluffton

Principal: Brenda Blue

Original Appropriations:	\$2,757,889	Encumbered and Paid:	\$439,573
Transfers/Adjustments:	(\$114,975)	Paid to Date:	\$294,748
Revised Budget:	\$2,642,914	Available Budget:	\$2,203,341

2019 Bond Referendum Renovation

Project ID: 51925378-1


Current Phase: Bid and Award

Phase %: 40%

Delivery Method:

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.

Monthly Progress: Design in complete. Pricing is in progress.

Playground Renovation

Project ID: 51925378-2


Current Phase: Construction

Phase %: 75%

Delivery Method:

Design Firm: Churchich Recreation and Design

Contractor: Churchich Recreation and Design



Scope: 2019 Bond Referendum

Playgrounds

Project Details: Scope of work includes upgrades to the Playground areas.

Monthly Progress: Turf field is complete. Playground equipment has been delivered. Pending coordination with school closure for equipment installation.