



## 2017 BOND PROJECTS – BOARD UPDATE

### Bunker Hill ES Replacement

Spring Branch Independent School District

Stantec Project No. 214000788

January 31, 2023

#### 1) **PROJECT TEAM:**

|                   |                            |                              |                    |
|-------------------|----------------------------|------------------------------|--------------------|
| Owner:            | Spring Branch ISD          | Assoc. Supt. For Operations: | Travis Stanford    |
| SBISD Project No. | 67224                      | Project Managers:            | Geoff Bay          |
| Architect:        | Stantec Architecture, Inc. | Partner-in-Charge:           | Jennifer Henrikson |
|                   |                            | Project Manager:             | Gary Dunn          |
| CM@Risk:          | Durotech                   |                              |                    |

#### 2) **GENERAL SCOPE OF WORK:**

Replacement of Bunker Hill Elementary School. Scope includes demolition of existing campus, construction of new building and associated site work.

##### **Off-Site Transition:**

Transition will be done on-site as determined feasible in Summer 2019 Test Fit Study

#### 3) **BOND PLAN PROJECT TIMELINE:**

|                           |                                      |
|---------------------------|--------------------------------------|
| PROJECT ADVISORY TEAM     | JANUARY 2020 – AUGUST 2020           |
| CM@R SELECTION            | MARCH 2020                           |
| PROGRAMMING/FACT FINDING  | OCTOBER 2019 – DECEMBER 2019         |
| SCHEMATIC DESIGN          | JANUARY 2020 – APRIL 2020            |
| DESIGN DEVELOPMENT        | APRIL 2020 – JUNE 2020               |
| CONSTRUCTION DOCUMENTS    | JUNE 2020 – SEPTEMBER 2020           |
| PERMIT RECEIVED           | JANUARY 2021                         |
| BIDDING / BOARD APPROVAL  | SEPTEMBER 2020 – NOVEMBER 2020       |
| <b>CONSTRUCTION PHASE</b> | <b>DECEMBER 2020 – DECEMBER 2022</b> |
| OCCUPANCY                 | JULY 2022                            |

Current Point

#### 4) **PROJECT STATUS OVERVIEW**

Project is in Construction phase.

#### 5) **PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

- Track Surfacing Complete
- Final Grading and Irrigation install at Play Field

#### 6) **NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

- Install play field sodding



**7) PHOTOGRAPHS:**

Track surfacing



Playfield Irrigation installation

