

## 2017 BOND PROJECTS – BOARD UPDATE

### Nottingham Elementary School Replacement

Spring Branch Independent School District  
 SBISD Project No. 67236  
 PBK Project No. 20335  
 January 31<sup>st</sup>, 2023



#### 1) **PROJECT TEAM:**

Owner:	Spring Branch ISD	Assoc. Superintendent for Ops:	Travis Stanford
		Project Manager:	Noel Moreno
Architect:	PBK	Partner-in-Charge:	Brandon Ross
		Architect / Client Executive:	Philip Stewart
CM-at-Risk:	Durotech, Inc.		

#### 2) **GENERAL SCOPE OF WORK:**

- Replacement of Nottingham Elementary School while maintaining school operations during construction.

#### 3) **BOND PLAN PROJECT TIMELINE:**

- The following project is included in year four of the bond program. The Project Advisory Team is involved from the Schematic Design (SD) to the Design Development (DD) phase.

PROJECT ADVISORY TEAM	JANUARY 2021 – AUGUST 2021
CMAR SELECTION PROCESS	JANUARY 2021 – MARCH 2021
SCHEMATIC DESIGN	JANUARY 2021 – APRIL 2021
DESIGN DEVELOPMENT	MAY 2021 – JUNE 2021
CONSTRUCTION DOCUMENTS	JULY 2021 – NOVEMBER 2021
GMP PROCESS / BOARD APPROVAL	OCTOBER 2021 – MARCH 2022
CONSTRUCTION PHASE	MARCH 2022 – AUGUST 2023
OCCUPANCY	AUGUST 2023

← Current Point

#### 4) **PROJECT STATUS OVERVIEW**

- Glazing being installed at exterior windows
- Brick installation at exterior walls is ongoing
- Porcelain tile at restrooms is ongoing

#### 5) **PAST 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

- Coiling grill doors installed
- Exterior sheathing completed
- Interior cmu walls completed

#### 6) **NEXT 2-4 WEEKS PROJECT HIGHLIGHTS / MILESTONES:**

- Interior glass installation
- Casework installation to begin
- Gyp ceiling installation to begin

**7) PHOTOGRAPHS:**



Glazing installation



Area D brick installation



Porcelain tile at Restrooms