



Cleburne HS PFR Update

December 16, 2019



















EXIT





HOME TEAM					VISITOR TEAM				
period	pts	fg	ft	reb	period	pts	fg	ft	reb
1					1				
2					2				
3					3				
4					4				
Total					Total				
Fouls					Fouls				
Time					Time				
Game					Game				
Win					Win				

Jeff D. Cody
Gymnasium
Community High School

CHS
JEFF D. CODY
GYMNASIUM







Next 30 Days



Balfour Beatty
Construction

Area A – Fine Arts

- Continue ceiling grid Installation

- Turn on HVAC for acclimation

- Overhead City inspections

Area C1 – Arts & AV

- Complete OH punch and install ceiling tile

- Contractor Punchout

- Architectural Punchout

Area C2 – Foreign Language

- Complete City Inspections

- Complete ceiling tile installation

- Contractor Punchout

Area D1 – Culinary/Black Box

- Continue ceiling grid installation

- Continue OH MEP trim out

- Prep for kitchen equipment install

Area D2 – TEAM

- Continue OH MEP trim out

- Continue floor installation

Area B – PAC

- Complete Grade Beam placement

- Structural Steel Delivery

- Commence Steel Erection

Questions?



Balfour Beatty
Construction

