

PEASTER ISD

INTERMEDIATE SCHOOL

CONSTRUCTION UPDATE

- INTERIOR FRAMING IS IN PROGRESS.
- GYM STRUCTURAL STEEL ERECTION IS IN PROGRESS.
- PRE-ENGINEERED METAL BUILDING ERECTION AND ROOFING INSTALLATIONS ARE IN PROGRESS.
- EXTERIOR SHEATHING INSTALLATION IS IN PROGRESS.



COST SUMMARY

Total Budget:	\$24,228,401
Total Completed & Stored To Date:	\$7,949,408
Percentage Complete:	33%



DIFFERENT FROM THE GROUND UP

