

Crown Point Community School Corporation Construction Projects

Board Report April 24, 2023



Crown Point Community School Corporation Construction Projects

Table of Contents

Board Report April 24, 2023

- **New Robert Taft Middle School**
- **High School Additions & Renovations**
- **Timothy Ball Elementary Additions & Renovations**
- **Douglas MacArthur Elementary Additions & Renovations**
- **Colonel John Wheeler Middle School Additions & Renovations**
- **New Administration Building and Alt Ed/Resource Center**
- **Dwight D. Eisenhower Additions and Renovations**
- **Solon Robinson Elementary Additions and Renovations**



Progress Photographs



Auditorium

New Robert A. Taft Middle School:

- Completed bathroom tile in academic wing
- Completed pouring slab-on-grade inside of building
- Completed pouring concrete bleacher pad for community building
- Continued interior masonry work
- Continued installing water main
- Began pouring terrazzo in main corridor
- Began painting auxiliary gym
- Began painting locker rooms
- Began metal stud framing in auditorium commons



Progress Photographs



Classroom

New Robert A. Taft Middle School:

Next Four Weeks

- Complete installing water main
- Complete interior CMU in Units J and K
- Complete painting auxiliary gym
- Complete installing carpet in academic wing
- Complete terrazzo in main corridor
- Continue site work and prepping for concrete sidewalks and asphalt paving
- Begin installing furniture in academic wing
- Begin metal stud framing in auditorium
- Begin installing turf on football field
- Begin asphalt paving in parking lots



Progress Photographs



Classroom Addition Classroom Interior

High School Additions & Renovations:

- Completed installing aluminum storefronts in classroom addition
- Continued exterior facebrick on classroom addition
- Completed exterior CMU walls for performing arts addition
- Completed pouring slab-on-grade for community building
- Completed painting athletic addition
- Began re-roof work on mechanical penthouses
- Began flooring in athletic addition
- Began exterior facebrick on athletic addition



Progress Photographs



Unit T Athletic Addition Turf Prep

High School Additions and Renovations:

Next Four Weeks

- Complete athletic addition sports flooring
- Complete installing weight room equipment
- Complete community building CMU
- Continue overhead mechanical work in administration area
- Begin Unit A second floor casework
- Begin athletic addition turf
- Begin painting walls in Unit F second floor
- Begin demolition of baseball and softball fields
- Begin roofing of community building



Progress Photographs



Gym Addition Floor

Timothy Ball Additions & Renovations:

- Completed painting kindergarten addition
- Completed installing gym floor and bleachers
- Completed demolition of Classroom A Area
- Continued installing doors and hardware in gym addition
- Began carpet in pre-k addition
- Began prepping for sidewalks around pre-k and kindergarten additions



Progress Photographs



East Side Sidewalk Prep

Timothy Ball Additions and Renovations:

Next Four Weeks

- Complete wallpaper in Classroom Area A classrooms
- Complete installing carpet in pre-k addition
- Complete pouring sidewalk around pre-k and kindergarten additions
- Complete metal stud framing and hanging drywall in Classroom Area A
- Turn over new gym addition to school
- Continue installing exterior wall panels on kindergarten addition
- Begin demolition of existing gym



Progress Photographs



Classroom Addition Restrooms

Douglas MacArthur Additions & Renovations:

- Completed exterior facebrick
- Completed digging and grading southwest pond
- Completed site work for baseball field
- Completed paint in classroom addition
- Completed installing basketball backboards in gym
- Completed drywall taping in administration area
- Continued pouring sidewalks around administration addition



Progress Photographs



Classroom Addition Classroom Casework

Douglas MacArthur Additions and Renovations:

Next Four Weeks

- Complete paint in administration area
- Complete installing casework in administration area
- Continue concrete sidewalks around building
- Continue installing aluminum storefront and glass entrances
- Continue landscaping and seeding site
- Begin installing exterior metal wall panels
- Begin exterior EIFS on gym addition
- Begin installing carpet in classroom addition
- Begin installing lockers in classroom addition
- Begin installing markerboards in classroom addition



Progress Photographs



John Wheeler Additions & Renovations:

- Completed setting and detailing auditorium structural steel
- Completed classroom addition exterior CMU walls
- Completed demolition of Unit C science rooms
- Completed overhead mechanical piping in classroom addition
- Continued classroom addition interior CMU walls
- Began setting and detailing catwalk

Auditorium Addition Main Entrance Steel



Progress Photographs



Classroom Addition Exterior CMU

John Wheeler Additions and Renovations:

Next Four Weeks

- Complete classroom addition interior CMU and brick
- Complete detailing catwalk steel
- Install new NIPSCO transformer
- Begin painting catwalk and stage ceiling in auditorium
- Begin Unit C interior CMU walls
- Begin exterior facebrick on auditorium
- Begin classroom addition hard tile flooring
- Begin classroom addition acoustical ceilings



Progress Photographs



Second Floor Interior Metal Stud Framing

New Administration Building and Alt Ed/Resource Center:

- Completed exterior facebrick on north side
- Completed hanging drywall on first floor
- Continued exterior facebrick on west side
- Continued above ceiling mechanical work on first floor
- Continued pulling wire on first floor
- Began painting on first floor
- Began installing walk-in cooler
- Began installing hard tile on first floor



Progress Photographs



New Administration Front Entrance

New Administration Building and Alt Ed/Resource Center :

Next Four Weeks

- Complete temporary power install for elevator
- Complete exterior facebrick on west side
- Complete walk-in cooler install
- Complete hanging drywall on second floor
- Complete above ceiling mechanical work
- Set chiller and generator in mechanical yard
- Continue painting first floor
- Continue installing hard tile on first floor
- Begin installing windows
- Begin installing acoustical ceiling on first floor



Progress Photographs



Unit E Classroom Addition Brick Prep

Dwight D. Eisenhower Elementary School Additions and Renovations :

- Completed interior and exterior metal stud framing of classroom additions
- Completed roofing of classroom additions
- Began overhead mechanical and electrical systems in classroom additions
- Began electrical rough-ins in classroom additions
- Began demolition of stage area
- Began exterior facebrick on classroom additions



Progress Photographs



Unit D Classroom Addition

Dwight D. Eisenhower Elementary School **Additions and Renovations:**

Next Four Weeks

- Complete hanging drywall in classroom additions
- Complete overhead sprinkler lines in classroom additions
- Pour new concrete footings for new stage columns
- Begin taping drywall in classroom additions
- Continue exterior facebrick on classroom additions
- Continue overhead mechanical piping and ductwork in classroom additions



Progress Photographs



Solon Robinson Elementary School Additions and Renovations :

- Mobilized on site
- Began demolition of link
- Began Unit B restroom demolition

Courtyard Demolition



Progress Photographs



Unit B Restroom Demolition

Solon Robinson Elementary School Additions and Renovations:

Next Four Weeks

- Complete demolition in link and courtyard
- Complete Unit B restroom demolition
- Complete relocation of storm lines in courtyard
- Complete footings for media center
- Begin CMU walls for media center
- Begin concrete footings for stage