

MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2023



Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek Principal: Denise Lessard


Original Appropriations:	\$56,075,773	Encumbered and Paid:	\$55,192,381
Transfers/Adjustments:	\$0	Paid to Date:	\$45,880,915
Revised Budget:	\$56,075,773	Available Budget:	\$883,392

2019 Bond Referendum Renovation

Project ID: 51925392-1

Current Phase: Construction Phase %: 85% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

- Athletics
- CATE expansion
- Design Consultants
- Design Services (BCHS)
- FF&E
- Pre-Construction/Site Prep
- Renovations
- Renovations Construction
- Safety/Security
- Technology /Infrastructure
- Various Vendors

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: Construction in progress. A Hall, B1, and D Hall are occupied. B2 and C2 are nearing completion. Final reception desk in B installation scheduled for Summer. C1 media center work is complete. E electrical main electrical closet improvements are in progress. Generator installation is complete. Auditorium overhead rough-in nearing completion. Paint is complete. Flooring beginning. Restroom work in progress. F corridor overhead nearing completion. Art room electrical and casework is in progress. Band room overhead work in progress. G main gym and aux gym are complete and turned over. H Hall kitchen renovation is complete. Custodial restroom improvements in progress. Locker room renovations are nearing completion. Weight room addition is complete, less roll-up door installation. Concession stand and fieldhouse camera installation expected in February. Exterior lighting poles have been set. Turf field and irrigation, track surface, press box, and batting cages are complete. Underground utilities nearing completion. Greenhouse installation in progress. Transformer installation is complete.