

MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2023




Hilton Head Island School for Creative Arts

Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation **Project ID: 51925363-3**

Current Phase: Construction Phase %: 80% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Construction Start: Q1 2022 Construction End: Q4 2022

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

Design Services (HHISCA)

Safety/Security

Technology /Infrastructure


Project Details: Phase 3 scope of work includes various Safety/Security and Technology/Infrastructure improvements.

Monthly Progress: Construction is in progress. Submittals are complete. Cable pull is complete. Cameras and PA installation is complete. Testing and training to take place soon. Pending delivery of remaining info monitors and UPS.

Playground Renovation **Project ID: 51925363-4**

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: Churchich Recreation and Design Contractor: Churchich Recreation and Design



Construction Start: Q3 2021

Construction End: Q1 2022

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

Playgrounds

Project Details: Scope of work includes upgrades to the Playground areas.

Monthly Progress: Project is complete.