# VISALIA UNIFIED SCHOOL DISTRICT OFFICE OF THE SUPERINTENDENT

Encl. No.

Board Meeting Date of April 14, 2020

TO:	Board of Education
FROM:	Tamara Ravalín, Ed.D., Superintendent
PREPARED BY:	Gerry Lemus, Director of Facilities
APPROVED BY:	Robert Gröeber, Assistant Superintendent, Administrative Services
PRESENTED BY:	Gerry Lemus, Director of Facilities
AGENDA TITLE:	Approval of Bid #4943 Linwood Elementary Modular Site Work
AGENDA SECTION: Early Bird: Public Recognition/Review/Public Hearing/Public Comment/Board	
BACKGROUND/SUMMARY:	
DACKGROUI	AD/DUMMANI.

The Facilities Department is requesting approval to award Bid #4943 – Linwood Elementary Modular Site Work. Eight (8) contractors attended the pre-bid job walk. Four (4) contractors submitted bid proposals. A bid tabulation sheet is attached. Work to be completed by July 31, 2020.

## **CONTRACT CHANGES:**

N/A

## **RECOMMENDED ACTION:**

Approval of bid award to Dale Atkins Contractor as outlined on bid tabulation sheet.

## **FINANCIAL IMPACT:**

Project cost of \$308,446 from State Pre-School Grant Funds

## ALIGNS TO DISTRICT GOAL:

5.0 Align All Administrative Services resources to support District goals, student achievement and school sites.

# **VISALIA UNIFIED SCHOOL DISTRICT**

Bid Tabulation Sheet Bid 4943 Bid Open

Fingerprint Acknowledgment **LinwoodModular Site Work** × × × **Bid Bond**  $\times$ × ×  $\times$ Addenda (3) ×  $\times$ × × Sufficient Funds Declaration × × × × **DVBE Forms** × ×  $\times$ × Workers Compensation ×  $\times$ × × Sub-Contractor  $\times$ × × × Signed Bid Form Non-Collusion × ×  $\times$  $\times$  $\times$  $\times$  $\times$ × **Bid Dollar Amount** \$328,700.00 \$382,612.00 \$325,000.00 \$308,446.00 1 Dale Atkins Construction 4 Sequoia Construction Contractor 3 Sierra Range 2 Caliber 5 9 8 9 10 11 12 13