VISALIA UNIFIED SCHOOL DISTRICT OFFICE OF THE SUPERINTENDENT

Board Meeting Date of April 14, 2020

TO:	Board of Education
FROM:	Tamara Ravalín, Ed.D., Superintendent
PREPARED BY:	Gerry Lemus, Director of Facilities
APPROVED BY:	Robert Gröeber, Assistant Superintendent, Administrative Services
PRESENTED BY:	Gerry Lemus, Director of Facilities
AGENDA TITLE	: Approval of Bid #4944 Crowley Elementary Modular Site Work
AGENDA SECTI	ON:
Di	rly Bird: Public Recognition/Review/Public Hearing/Public Comment/Board scussion/ Action on the Agenda
Pu	blic Recognition/Proclamations/Action
Pu	blic Comment/Public Interest Announcements/Status Reports/Action
Fo	cus on Student Learning: Presentation/Public Comment/Board Discussion/Action
Ac	Iministrative Panel Recommendations/Action
Ge	eneral Agenda: Review/Public Hearing/Public Comment/Board Discussion/Action
BACKGR	OUND/SUMMARY:
Site Work	ies Department is requesting approval to award Bid #4944 – Crowley Elementary Modular Eight (8) contractors attended the pre-bid job walk. Four (4) contractors submitted bid A bid tabulation sheet is attached. Work to be completed by July 31, 2020.
CONTRACT CH	ANGES:
N/A	

RECOMMENDED ACTION:

Approval of bid award to Dale Atkins Contractor as outlined on bid tabulation sheet.

FINANCIAL IMPACT:

Project cost of \$371,517 from Capital Facility Funds

ALIGNS TO DISTRICT GOAL:

5.0 Align All Administrative Services resources to support District goals, student achievement and school sites.

VISALIA UNIFIED SCHOOL DISTRICT

Bid Tabulation Sheet Bid 4944 Bid Open

	Bid 4944 Bid Open							Crowley	Modular	Crowley Modular Site Work	
			Signed Bid Form	Non-Collusion	Sub-Contractor	Workers Compensation	Sufficient Funds Declaration	Addenda (2)	Bid Bond	Fingerprint Acknowledgment	
	Contractor	Bid Dollar Amount									
	1 Dale Atkins Construction	\$371,517.00	×	×	×	X	×	X	X	×	
	2 Sequoia Construction	\$405,500.00	×	×	×	X	×	X	X	×	
	3 JTS Modular	\$457,500.00	×	×	×	X	X	X	X	×	
	4 Sierra Range	\$457,472.00	×	×	×	X	X	X	X	×	
	5										
	9										
	7										
	∞										
	6										
П	10										
	11										
П	12										
Н	13										