

# Update on FCPS Construction/Renovation Projects

July 2022


Architect:	Tate Hill Jacobs Architects
General Contractor:	D.W.Wilburn, Inc.
GC Contract Sum:	\$70,971,000.00
Total Project Cost:	\$84,570,295.16
Change Orders to Date (29):	\$1,799,311.79
Scheduled Contract Completion D	ate: July 2022 (Building) November 2022 (Site)
% of Contract Completed:	94%
Revised Completion Date per GC:	No Change

Aerial View (New Construction Next to Demolition of Existing)




### Work Completed (June):

- Casework installation continued.
- > Painting continued in Areas C, D, E and F.
- Demolition of existing building completed.
- HVAC testing continued.
- Roof coping continued.
- Building commissioning continued.
- Site work continued.



### Current Work Effort (July):

- Continue sitework in front plaza.
- Continue earthwork in front parking areas.
- Continue BDA installation.
- Continue paint and rubber floor tile installation.
- Continue pulling electrical wire.
- Building commissioning & site work to continue thru November 2022.



#### Area A – Exterior South Façade



#### Area D – Corridor



#### **Area D – Exterior East Façade**



#### Area D – Main Lobby



#### **Existing Building Demolition Complete**



#### **Existing Building Demolition Complete**



**Completed Site Plan View** 

