



# Update on FCPS Construction/Renovation Projects

April 2018



# New Elementary at Athens-Boonesboro

---

- ▶ Architect: EOP Architects
- ▶ General Contractor: Griggs Enterprises
- ▶ GC Contract Sum: \$17,860,200
- ▶ Total Project Cost: \$23,801,841
- ▶ Change Orders to Date (0): \$0
- ▶ Scheduled Contract Completion Date: July 2019
- ▶ % of Contract Completed: 0%
- ▶ Revised Completion Date per GC: No Change

# New Elementary at Athens-Boonesboro

Schematic Rendering of Final Façade



# New Elementary at Athens-Boonesboro

---

## ▶ **Work Completed to Date:**

- ▶ Silt fence and BMPs are in place.
- ▶ Construction entrance has been completed, as well as 2 additional common lanes for church/soccer field traffic.
- ▶ Grading at building pad has begun.
- ▶ Settlement plate installations have begun.

## ▶ **Current Work Effort (April):**

- ▶ Site clearing and tree removal.
- ▶ Continued grading.
- ▶ Continued settlement plate installations and monitoring.
- ▶ Utilities coordination for power and water.

# New Elementary at Athens-Boonesboro



Construction Lane

Common Lane

Common Lane

April 2018

# New Elementary at Athens-Boonesboro

## Site Grading

