

Update on FCPS Construction/Renovation Projects


Ross Tarrant Architects Architect: General Contractor: D.W.Wilburn, Inc. \$22,108,500.00 GC Contract Sum: \$26,990,125.53 Total Project Cost: \$467,871.00 Change Orders to Date (11): Scheduled Contract Completion Date: October 15, 2020 % of Contract Completed: 95% Revised Completion Date per GC: September 9, 2020 (District began moving in)

Schematic Rendering of Front Façade




Work Completed (September):

- Received Temporary Certificate of Occupancy on September 16th.
- Parking lot striping and exterior sign installation continued. Sodding installation continued.
- GFRC siding installation continued. Window flashing was completed. Metal panel installation was nearly completed.
- Flooring installation was completed. Corner guard installation continued. Casework installation, including science casework was nearly completed except at some of the science sinks.
- Metal stud framing was completed at the canopies. Gypsum board finishing was completed.
 Painting continued in all areas. Corner guard installation continued.
- Testing and balancing of HVAC system continued to near completion. Commissioning continued. Light fixture installation continued. Sprinkler system was completed.



• Current Work Effort (October):

- ADA tactile warnings, metal panels, GFRC siding, corner guards, markable wallcoverings, plumbing, and testing and balancing will continue to completion.
- All remaining punch lists to be completed by the design team on 10/19, 10/21, & 10/22.
- Final Certificate of Occupancy: Contractor plans to obtain very soon.
- Vinyl graphics installation will occur.
- Furniture installation will continue to completion.



Café



Multipurpose Space



Commons – Small Group



Rear Bus Canopy & New Facade



STEAM Visitor Entrance



Success Academy – Classroom



Success Visitor Entrance



Success Academy – Corridor

