

MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2023



District Office

2900 Mink Point Blvd, Beaufort 29902

Cluster: N/A

Principal: N/A

Original Appropriations:	\$14,034,646	Encumbered and Paid:	\$5,021,307
Transfers/Adjustments:	\$4,554,053	Paid to Date:	\$5,021,082
Revised Budget:	\$17,338,699	Available Budget:	\$11,233,293

2019 Bond Referendum Renovation

Project ID: 51925301-1


Current Phase: Bid and Award

Phase %: 58%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
CM Pre-Con Services (BES)
Design Services (BES)
Safety/Security

Project Details: Scope of work includes various safety/security enhancements to administrative office facilities.

Monthly Progress: Design is complete. Pricing in progress. Construction is anticipated to start in August 2023.