

# MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2023



## Joseph S. Shanklin Elementary School 121 Morrall Dr, Beaufort 29906

Cluster: Battery Creek

Principal: Elizabeth Rivera

Original Appropriations:	\$1,744,933	Encumbered and Paid:	\$4,339,868
Transfers/Adjustments:	\$2,640,964	Paid to Date:	\$1,824,093
Revised Budget:	\$4,385,897	Available Budget:	\$46,028

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925344-1


Current Phase: Complete

Phase %: 100%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: Contract Construction



Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements, bullet-resistant entry ways, and doors including door hardware in upgraded server rooms. Technology/Infrastructure improvements to include upgrading of server rooms.

**Monthly Progress:** Phase 1 construction is complete.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925344-2


Current Phase: Construction

Phase %: 60%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: AJAX



Scope: 2019 Bond Referendum

CM Pre-Con Services (JSES)

Design Services (JSES)

Safety/Security

Special Inspections (from District 01 Design Services)

Technology /Infrastructure

Technology under \$5,000

**Project Details:** Scope of work includes Safety/Security improvements to the cameras and notification systems. Technology/Infrastructure improvements to include sound, wireless access, and lighting.

**Monthly Progress:** Construction is starting. Electrical scope of work is in progress. Bullet resistant entryway is complete. Electrical room rough-in is complete. Structured cabling is complete. Audio enhancement work is in progress. Exterior lighting installation complete. Secured Vestibule scope of work is complete.