

# MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2023



## May River High School

601 New Riverside Rd, Bluffton 29910

Cluster: Bluffton

Principal: Todd Bornscheuer

Original Appropriations:	\$25,471,324	Encumbered and Paid:	\$18,188,545
Transfers/Adjustments:	(\$5,518,959)	Paid to Date:	\$12,066,728
Revised Budget:	\$19,952,365	Available Budget:	\$1,763,819

### Phase 1 - 2019 Bond Referendum Addition


Project ID: 51925397-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Building additions

Design Services (MRHS)Q1

Design Services (MRHS)Q2

Special Inspections (from District 01 Design Services)

Survey Services(MRHS)Q2

**Project Details:** Scope of work for Phase 1 to include building addition.

**Monthly Progress:** Project is complete.

### Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925397-2

Current Phase: Construction

Phase %: 73% Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: AJAX



Scope: 2019 Bond Referendum

Athletics

CATE expansion

Safety/Security

Technology /Infrastructure

**Project Details:** Scope of Work for Phase 2 to include safety and security, athletic improvements, and CATE expansion.

**Monthly Progress:** Construction is in progress. Mobilization in progress for electrical and safety/security scope of work. Shop drawing approvals are in progress. Building permits have been received. Turf field installation to begin in June. Summer work to include sewer tie-in for new fieldhouse building. Fieldhouse building pending delivery estimated for December 2023.