

# MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2023



## Pritchardville Elementary School

9447 Evan Way, Bluffton 29910

Cluster: Bluffton

Principal: Brenda Blue

Original Appropriations:	\$2,757,889	Encumbered and Paid:	\$439,573
Transfers/Adjustments:	(\$114,975)	Paid to Date:	\$353,732
Revised Budget:	\$2,642,914	Available Budget:	\$2,203,341

### 2019 Bond Referendum Renovation

Project ID: 51925378-1


Current Phase: Construction

Phase %: 52%

Delivery Method:

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.

**Monthly Progress:** Construction in progress. Submittals and mobilization in progress.

### Playground Renovation

Project ID: 51925378-2


Current Phase: Construction

Phase %: 75%

Delivery Method:

Design Firm: Churchich Recreation and Design

Contractor: Churchich Recreation and Design



Scope: 2019 Bond Referendum

Playgrounds

**Project Details:** Scope of work includes upgrades to the Playground areas.

**Monthly Progress:** Turf field is complete. Playground equipment has been delivered. Scheduled for June installation.