

# MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2023



## Riverview Charter School

81 Savannah Highway, Beaufort 29906

Cluster: N/A

Principal: by Board of Directors

Original Appropriations:	\$2,420,511	Encumbered and Paid:	\$429,104
Transfers/Adjustments:	(\$112,122)	Paid to Date:	\$310,158
Revised Budget:	\$2,308,389	Available Budget:	\$1,879,285

### 2019 Bond Referendum Renovation

Project ID: 51925320-1


Current Phase: Construction

Phase %: 52%

Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
Design Services (RVCS)  
Safety/Security  
Technology /Infrastructure

**Project Details:** Project scope includes Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Construction in progress. Submittals and mobilization in progress.

### Playground Renovation

Project ID: 51925320-2


Current Phase: Closeout

Phase %: 90%

Delivery Method: CMAR

Design Firm: Playworld

Contractor: Playworld



**Scope: 2019 Bond Referendum**  
Playgrounds

**Project Details:** Project scope includes playground renovations.

**Monthly Progress:** Equipment installation is complete. Turf installation is in progress. Pending closeout documents.