

# MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2023



## Beaufort Middle School

2501 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort

Principal: Alvilda Graham

Original Appropriations:	\$5,258,774	Encumbered and Paid:	\$8,670,367
Transfers/Adjustments:	\$3,414,525	Paid to Date:	\$4,628,156
Revised Budget:	\$8,673,299	Available Budget:	\$2,932

### Phase 1 - 2019 Bond Referendum Renovation


Project ID: 51925380-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: H.G. Reynolds Co, Inc.



Construction Start: Q1 2021

Construction End: Q4 2022

Scope: 2019 Bond Referendum  
Technology /Infrastructure

**Project Details:** Scope of work includes Technology/Infrastructure renovation and buildout of building server rooms.

**Monthly Progress:** Project is complete.

### Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925380-2

Current Phase: Construction

Phase %: 60% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture

Contractor: Thompson Turner Construction



Construction Start: Q1 2022

Construction End: Q3 2023

Scope: 2019 Bond Referendum  
Athletics  
CM Pre-Con Services (BMS)  
Design Services (BMS)  
Safety/Security  
Survey Services (BMS)  
Technology /Infrastructure

**Project Details:** Scope of work includes various athletic improvement, Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Demolition of football bleachers is complete. New bleacher installation is complete. Safety/Security bullet-resistant glass and cabling on order. Athletics work is in progress. Electrical cabling is nearing completion. Camera and PA installation is beginning. Scheduled for June completion with cutover in Summer.