

MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2023




Bluffton Elementary School

Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation **Project ID: 51925370-3**

Current Phase: Closeout Phase %: 94% Delivery Method: CMAR
 Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.




Scope: 2019 Bond Referendum
Design Services (BLES)
Safety/Security
Technology /Infrastructure
Technology under \$5,000

Project Details: Phase 3 scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms.

Monthly Progress: Construction in progress. Safety/Security work is complete. Cable pull is complete. Cameras, and pa system installation in progress. Pending final UPS installation is complete. Camera and PA installation is complete. System testing is in progress. Pending delivery of remaining info monitors.

Phase 1 - ECC 2019 Bond Referendum Renova **Project ID: 51925370-4**

Current Phase: Construction Phase %: 70% Delivery Method: CMAR
 Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum
Safety/Security
Technology /Infrastructure

Project Details: Phase 1 scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms.

Monthly Progress: Construction is in progress. Submittals and shop drawings are being prepared.