

# MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2023




## Bluffton High School Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925398-3

Current Phase: Construction Phase %: 80% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: **2019 Bond Referendum**

Athletics

Design Services (BLHS)

Safety/Security

Technology /Infrastructure

**Project Details:** Scope of work includes Technology/Infrastructure improvements to the server rooms.

**Monthly Progress:** Gym renovations and bleacher installation are complete. Playclock installation complete. Technology improvements are complete. Cutover scheduled for Summer. Pending OSF sign off. Camera and PA system installation in progress.