

MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2023



Bluffton Middle School 30 New Mustang Dr, Bluffton 29910

Cluster: Bluffton Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$4,509,525
Transfers/Adjustments:	\$1,559,576	Paid to Date:	\$409,694
Revised Budget:	\$2,949,949	Available Budget:	(\$1,559,576)

2019 Bond Referendum Renovation

Project ID: 51925389-1


Current Phase: Construction

Phase %: 65%

Delivery Method: CMAR

Design Firm: SGA

Contractor: Thompson Turner Construction



- Scope: 2019 Bond Referendum**
- Athletics
- CM Pre-Con Services (BLMS)
- Design Services (BLMS)
- Safety/Security
- Technology /Infrastructure
- Technology Items under \$5,000

Project Details: Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

Monthly Progress: Construction is in progress. Mobilization and shop drawings is in progress. Electrical room buildout is complete. Pending installation of equipment. Camera and PA system installation is in progress. Fencing improvements are complete. Exterior lighting pending equipment delivery.