

MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2023



H.E. McCracken Middle School 250 H. E. McCracken Cir, Bluffton 29910

Cluster: Bluffton

Principal: Ryan Milling

Original Appropriations:	\$4,356,299	Encumbered and Paid:	\$5,373,093
Transfers/Adjustments:	\$1,021,110	Paid to Date:	\$4,991,461
Revised Budget:	\$4,356,299	Available Budget:	(\$1,016,794)

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925388-1


Current Phase: Closeout

Phase %: 95%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletics

CM Pre-Con Services (HEMMS)

Design Services printing (HEMMS)

Safety/Security

Technology /Infrastructure

Technology software

Project Details: Phase 1 scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

Monthly Progress: Construction is complete. Closeout to take place with Phase 3.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925388-2


Current Phase: Closeout

Phase %: 95%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletic Equip Under \$5,000

Athletics

Design Services (HEMMS)

Safety/Security

Technology /Infrastructure

Technology Items under \$5,000

Project Details: Scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

Monthly Progress: Construction is complete. Closeout to take place with Phase 3.