

# MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2023



## Mossy Oaks Elementary School 2510 Mossy Oaks Rd, Beaufort 29902

Cluster: Beaufort

Principal: Melissa Vogt

Original Appropriations:	\$1,598,782	Encumbered and Paid:	\$3,838,555
Transfers/Adjustments:	\$2,239,944	Paid to Date:	\$1,830,829
Revised Budget:	\$1,598,782	Available Budget:	(\$2,239,773)

### Playground Renovation


Project ID: 51925337-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: PlayWorld

Contractor: PlayWorld



Scope: 2019 Bond Referendum

CM Pre-Con Services (MOES)

Design Services (MOES)

Design Services printing (MOES)

Playgrounds

Special Inspections (from District 01 Design Services)

**Project Details:** Scope of work includes new playground equipment and surface areas.

**Monthly Progress:** Project is complete.

### Phase 1 - 2019 Bond Referendum Renovation


Project ID: 51925337-2

Current Phase: Closeout

Phase %: 90% Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Construction in progress. Bullet-resistant entryway is complete. Electrical work in IT closets is complete. Closeout to take place with Phase 2.