

# MONTHLY REFFERENDUM REPORT DETAILED - as of June 30, 2023



## Riverview Charter School

81 Savannah Highway, Beaufort 29906

Cluster: N/A

Principal: by Board of Directors

Original Appropriations:	\$2,420,511	Encumbered and Paid:	\$1,882,384
Transfers/Adjustments:	(\$438,127)	Paid to Date:	\$310,158
Revised Budget:	\$2,420,511	Available Budget:	\$538,127

### 2019 Bond Referendum Renovation

Project ID: 51925320-1


Current Phase: Construction

Phase %: 60%

Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

Design Services (RVCS)

Safety/Security

Technology /Infrastructure

**Project Details:** Project scope includes Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Construction in progress. Demolition is complete. 90% complete with structured cabling installation. New ceiling installation is 75% complete. Camera and PA system installation set to begin in July.

### Playground Renovation

Project ID: 51925320-2


Current Phase: Complete

Phase %: 100%

Delivery Method: CMAR

Design Firm: Playworld

Contractor: Playworld



Scope: 2019 Bond Referendum

Playgrounds

**Project Details:** Project scope includes playground renovations.

**Monthly Progress:** Project is complete.