





Council Rock School District Facilities Committee Meeting



February 13, 2020

FACILITIES COMMITTEE MEETING AGENDA



Energy Management Update

Energy Performance Report Update



Safety and Security Update

Work in Progress

Facilities Improvements Projects Update

- Holland and Newtown Middle Schools
- Rolling Hill Elementary School Additions and Renovations
- Sol Feinstone Elementary School Additions and Renovation
- New Council Rock STAR Center Project
- CRHS South and North Synthetic Turf Projects
- Moving Planning (Former RMS and LSAC Facility)
- Hillcrest and Richboro Elementary School Renovations

FACILITIES COMMITTEE MEETING AGENDA



Capital Improvements Projects Update



2020 Capital Improvements Project Planning Update

Miscellaneous Update

> Tree Clearing RFP

Board Agenda Items

Public Comments









Aramark Monthly Energy Reporting

- Report for the month of September 2019 is included in this update.
 - Newtown Middle School and Holland Middle School baselines have been added back to the performance reporting.
 - Wrightstown Elementary School was removed but added back in August 2019. PECO is resolving some billing issues since adding the facility back to permanent service.
 - Rolling Hills Elementary School has been temporarily removed from the report. RHES will be added back in August 2020.






Aramark Monthly Energy Reporting

August 2019 Council Rock School District

August 2019 District Performance Overview:



Notes

- 1 Current performance is a 12 month total ending with the month listed for the report. Energy Use Index is based on actual utility consumption. Percent Reduction is based on weather normalized consumption to eliminate unknowns due to weather.
- 2 Baseline information is based on data from Fiscal Year (FY) 2010. With the exception of Holland EL, Goodnoe EL, and Churchville El. Whose baselines have been reset to FY 2015. Soi Feinstone EL's baseline has been updated to the 12 month period ending August 2015. Holland and Newtown Middle School have a baseline period ending August 2018.
- 3 Holland Middle School and Newtown Middle Schools have been added back to the performance with a baseline period ending 8/31/2018. This will need to be reset once a full operating year has been completed (8/31/2019).
- 4 Wrightstown Elementary School will be added back to the performance with a baseline period ending 8/31/2019. This will need to be reset once a full operating year has been completed (8/31/2020).
- 5 Roiling Hills Elementary School is closed for renovation beginning June 2019. It will be excluded from performance beginning June 2019 - August 2020.





- Energy Management Services (Excluding Monthly Reporting)
 - Preparing 'Hourly Not to Exceed' Agreement for Raven Consulting, LLC. to assist the CRSD in tracking and managing the energy management.
 - Performs a monthly review of the BMS
 - Identifies any issues identified
 - Works with facilities team to address any issues identified
 - Effort to ensure we are remaining on target with energy related goals
 - Amerex Energy Services annual Energy Lunch hosted at CRSD on 14JAN20. Discussions will include, but not be limited to:
 - Electric and Gas Market Conditions
 - Green Energy
 - Changes in Market Place






Other Energy Management Efforts

- Energy Management Services
 - Amerex Energy Services annual energy lunch hosted at CRSD on 14JAN20. Discussions included, but were not limited to:
 - In its latest *Short-Term Energy Outlook* (STEO), the U.S. Energy Information Administration (EIA) forecasts:
 - Generation from natural gas-fired power plants in the electric power sector will grow by 1.3% in 2020. (This growth rate would be the slowest growth rate in natural gas generation since 2017)
 - EIA forecasts that generation from non-hydropower renewable energy sources, such as solar and wind, will grow by 15% in 2020 (the fastest rate in four years)
 - Forecast generation from coal-fired power plants declines by 13% in 2020.





Other Energy Management Efforts



Fixed Price Power Report

- ✓ Lock Date: June 2017 (Rate Reduced)
- ✓ Fixed Rate Ending: December 2021
- ✓ Amerex tracking possible extension with potential rate reduction





10/17/2019										A		er	~ ~
Supplier:		nergy Services											$-\mathbf{x}$
Start Date:	Se	ptember 2018								, ,		~ .	
End Date:		June 2021									F	nergy S	ervice
Fixed Price	5	3.465									-		
Annual Volume:		36,071											
					Cou	ncil Rock	SD						
					Natural G	as Position	n Report						
All Acounts								- 0	Sep-18	Oct-18	Nov-15	Dec-18	CY 20:
Baseline Volumes (MMBtu)									470	3,471	6,423	10,043	20,4
NYMEX (Natural Gas)	g.								\$0,000	\$0,000	\$0,000	\$0,000	\$0.0
Fixed Price									\$3,465	\$3,465	\$3,465	\$3.465	
Est. Utility + Balancing	ş								\$0.00	\$0.00	\$0.00	\$0.00	
TOTAL	2								\$3,4650	\$3,4630	\$3,4630	\$3,4650	
Estimated Monthly Cost									\$1,628.55	\$12,027.02	\$22,255.70	\$34,799.00	\$70,710.2
	•										0.11		
All Acounts	Jan-19	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Nov-19	Dec-19	CY 20
Baseline Volumes (MMBtu)	11,507	9,523	7,967	4,330	1,254	361	361	361	470	3,471	6,423	10,043	56,0
NYMEX Natural Gas	\$0.000	\$0.000	\$0,000	\$0,000	\$0.000	\$0.000	\$0.000	\$0.000	\$0.000	\$0,000	\$0.000	\$0,000	\$0.0
Fixed Price	\$3,463	\$3,465	\$3,463	\$3,465	\$3,465	\$3,460	\$3,465	\$3,465	\$3,463	\$3,465	\$3,465	\$3,465	
Est. Utility + Balancing	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
TOTAL	\$3,4630	\$3,4650	\$3,4630	\$3,4630	\$3,4630	\$3,4650	\$3,4630	\$3,4650	\$3,4650	\$3,4630	\$3,4630	\$3,4630	
Estimated Monthly Cost	\$39,871.76	\$32,997.20	\$27,605.66	\$15,003.45	\$4,345.11	\$1,250.87	\$1,250.87	\$1,250.87	\$1,628.55	\$12,027.02	\$22,255.70	\$34,799.00	\$194,286
All Acounts	Jen-20	Feb-20	Mer-20	Apr-20	May-20	Jun-20	Jul-20	Aug-20	Sep-20	Oct-20	Nov-20	Dec-20	CY 20
Baseline Volumes (MMBtu)	11,507	9,523	7,967	4,330	1,254	361	361	361	470	3,471	6,423	10,043	56,03
NYMEX Natural Gas	\$0.000	\$0.000	\$0,000	\$0.000	\$0.000	\$0.000	\$0.000	\$0,000	\$0.000	\$0,000	\$0.000	\$0.000	\$0.00
Fixed Price	\$3.465	\$3.465	\$3,463	\$3.465	\$3,465	\$3.465	\$3,465	\$3.465	\$3,463	\$3,465	\$3,463	\$3,465	
Est. Utility + Balancing	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	
TOTAL	\$3,4650	\$3,4630	\$3,4630	\$3,4650	\$3,4650	\$3,4630	\$3,4650	\$3,4630	\$3,4630	\$3,4630	\$3,4630	\$3,4630	
Estimated Monthly Cost	\$39,871.76	\$32,997.20	\$27,605.66	\$15,003.45	\$4,345.11	\$1,250.87	\$1,250.87	\$1,250.87	\$1,628.55	\$12,027.02	\$22,255.70	\$34,799.00	\$194,286.0
All Acounts	Jan-21	Feb-21	Mar-21	Apr-21	May-21	Jun-21							CY 203
Baseline Volumes (MMBtu)	11,507	9,523	7,967	4,330	1,254	361							34,9
NYMEX Natural Gas	\$0.000	\$0.000	\$0.000	\$0.000	\$0.000	\$0.000						- 1	\$0.0
Fixed Price	\$3,465	\$3,463	\$3,463	\$3,465	\$3,465	\$3,463							
Est. Utility + Balancing	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00							
TOTAL	\$3,4650	\$3,4630	\$3,4650	\$3,4630	\$3,4630	\$3,4650							
Estimated Monthly Cost	F20 074 76	\$32,997.20	527,605,66	\$15,003,45	\$4,345.11	\$1,250.87							\$121,074

Natural Gas Position Report

- ✓ Lock Date: September 2018 (Rate Reduced)
- ✓ Fixed Rate Ending: June 2021
- ✓ Amerex tracking possible extension with potential rate reduction



Other Energy Management Efforts



Power Factor Correction



Starting in 2012, the CRSD implemented a power efficiency project with the introduction of Powergy Clean Power Systems to prevent damaging surges and spikes that compromise electronic equipment and telecommunication networks, sensitive equipment, correct the harmonics and address the power factor to nearly 100% efficiency.

- ✓ Today the CRSD is realizing the ongoing performance which were recently verified for the buildings that were a part of the energy project.
- √ The projected savings were ~\$100,000 annually and based on current readings the district has saved an approximate \$700,000 to date. No power factor penalties (Below a PF of .950)
- ✓ Buildings include: CRHS North, CRHS South, Hillcrest ES, Holland ES, M.M. Welch ES, Newtown ES and Richboro MS

Other Energy Management Efforts



Power Factor Correction



	SUMMARY OF POWER FACTOR FOR CRSD (TAKEN FROM PECO UTILITY BILLS) 2019 Calendar Year														
Updated January 2020															
School	Address	Account	Jan-19	Feb-19	Mar-19	Apr-19	May-19	Jun-19	Jul-19	Aug-19	Sep-19	Oct-19	Nov-19	Dec-19	Average PF (2019)
Holland MS	400 E Holland Road, Holland	195056243	1.000	1.000	1.000	1.000	1.000	1.000	1.000	1.000	1.000	1.000	1.000	0.967	0.997
CRHS North	62 Swamp Road, Newtown	567400406	1.000	1.000	1.000	1.000	1.000	1.000	1.000	0.965	1.000	1.000	1.000	0.978	0.995
Newtown ES	1 Wrights Road, Newtown	568900702	1.000	1.000	1.000	0.999	1.000	0.975	0.953	0.936	0.954	1.000	0.998	1.000	0.985
SAIL House	264 Frost Lane, Newtown	574301000	ND	0.000											
Maintenance	301 Twining Ford Road, Richboro	871800104	ND	0.000											
Hillcrest ES	420 E Holland Road	875500509	0.988	0.987	0.986	0.985	0.974	0.960	0.939	0.838	0.942	0.948	0.965	0.981	0.958
CRHS South	2002 Rock Way, Holland	882600504	1.000	1.000	1.000	1.000	1.000	1.000	1.000	0.956	1.000	1.000	1.000	0.979	0.995
Churchville ES	100 New Road, Churchville	149801402	0.976	0.974	0.974	0.972	0.929	0.918	0.924	0.876	0.944	0.932	0.909	0.983	0.943
Goodnoe ES	298 Frost Lane, Newtown	1513700709	0.994	0.994	0.993	0.994	0.972	0.957	0.944	0.938	0.957	0.958	0.959	0.993	0.971
Rolling Hills ES	340 Middle Holland Road, Holland	TBD	NA	0.000											
Holland ES	597 Beverly Rd and Crescent, Holland	2105101405	0.991	0.992	0.991	0.985	0.961	0.957	0.936	0.936	0.952	0.960	0.963	0.981	0.967
Chancellor Center	30 N Chancellor Street, Newtown	3343100304	0.915	0.882	0.886	0.877	0.875	0.879	0.890	0.885	0.889	0.889	0.873	0.935	0.890
Sol Feinstone ES	1090 Eagle Road, Newtown	3351400108	ND	0.000											
Newtown MS	116 Richboro Road, Newtown	3682006009	1.000	1.000	0.990	1.000	1.000	1.000	1.000	0.920	1.000	1.000	1.000	0.993	0.992
M.M. Welch ES	750 New Road, Churchville	5715165222	1.000	1.000	1.000	1.000	1.000	1.000	1.000	0.939	1.000	1.000	1.000	1.000	0.995
Former Richboro MS	98 Upper Holland Road, Richboro	7356301201	ND	0.000											
Richboro ES	125 Upper Holland Road, Richboro	9535400100	1.000	1.000	1.000	1.000	1.000	0.992	0.993	0.998	0.992	0.999	1.000	1.000	0.998
Wrightstown ES	729 Penns Park Road, Wrightstown	7981500802	ND												
CR STAR Center	TBD, Richboro, PA	TBD	NA												

LEGEND					
School Name/PF	School with Powergy Units				
NA	Not Applicable - Under Construction				
ND	No Data on PECO Bill				

Security Update



Safety and Security Update



Security Planning includes, but is not limited to:

- Planning in accordance with Strategic Planning (Goal 3):
 - ✓ SP Goal 3 Communications
 Follow-Up on Cell Phone Booster System
 - Prepare more detailed cost analysis
 - Working with DEI and LVE to establish best approach to testing and verifying signal strength – 11FEB20 Meeting
 - Develop project budget after district wide testing

Mass Notification System	Estimated Cost: \$50,000
Cell Phone Booster System	Estimated Cost: ~ \$500,000
*Developing Budget Update	(Average \$35,000/building)



Holland and Newtown MS

LEED Gold Certification





Holland and Newtown MS Projects – Updates

- Updates:
 - Design Team presentation of LEED Gold Accomplishments to the Board of School Directors on 23JAN20.
 - Working on reduction of escrow for both projects. Address remaining items in Spring 2020



Rolling Hills Elementary School Additions and Renovations Project

Construction Update





D'HUY Engineering, Inc.



Rolling Hills Elementary School Add and Reno – Construction Update

Construction Progress:

- Project is on schedule with no anticipated delays
- Metal stud framing and MEP rough-in in progress
- Gypsum wallboard installation has commenced at interior walls
- Building enclosure including permanent window systems
- Roofing system is water tight, cap sheet installation ongoing
- Temporary heat in place throughout entire building









Rolling Hills Elementary School Add and Reno – Construction Update

Rolling Hills ES Furniture, Fixtures and Equipment Budget - \$450,000

Item	Quantity	Cost	Comments
LCD Touch Screens	44	\$121,836.00	65" flat panel displays
Televisions	4	\$1,614.38	Supplied By: B&H
Telephones/Video Phone	56	\$15,175.60	Supplied By: IntegraONE
Switches	TBD	\$79,262.00	Supplied By: CMS communications
CCTV Cameras/Server	41	\$101,577.00	Supplied By: Access Security
Appliances	3	\$2,084.92	Supplied By: Gerhard's
Furniture		\$284,820.46	Supplied by: PEMCO
Other		\$TBD	TBD
TOTAL		\$606,370.36	-\$156,370.36
Starting Contingency			\$356,519.00
Adjusted Contingency			\$200,148.64

Funding: Capital Projects







Rolling Hills Elementary School Add and Reno – Construction Update

- Furniture, Fixture and Equipment:
 - Purchase of Furniture, Fixtures and Equipment (FF&E) are necessary to complete the Project. Items documented to be provided by the Owner include, but are not limited to: security cameras, LCD Smartboards, switches and other technology, phones, televisions, furniture, and other select items.
 - The budget includes a line item for FF&E purchases (\$450,000)
 - The next purchases of FF&E:
 - SMART Technologies 65" interactive flat panel and standard wall mounts (Total of 44 flat panels and mounts)

Visual Sound \$121,836.00 (CoStars Purchase)

Cisco Switches

CMS Communications \$79,262.00 (GSA Purchase)

Funding: Capital Projects







Rolling Hills Elementary School Add and Reno – Construction Update

RHES CONSTRUCTION KEY UPCOMING MILESTONE DATES

DATE	ACTIVITY				
06DEC19	Building to be watertight				
03JAN20	Install all MEP system supports				
17FEB20	Complete interior framing and MEP wall rough-in				
24FEB20	Complete MEP wall equipment				
14MAR20	Complete MEP above ceiling rough-in				
21MAR20	Complete Township conducted MEP above ceiling inspections				
APRIL through JULY to be reviewed at upcoming FACCOM meetings					



SCHRADERGROUP





Rolling Hills Elementary School Add and Reno – Construction Update

MILESTONE SCHEDULE

Completion Date	Item
03JUN19	Ground Breaking – Site Work Only
25JUN19	CRSD Vacates RHES
01JUL19	Moving Contractor Completes Move to Former RMS
01JUL19	Renovations, Additions and Mobilization Commence
01JUL20	Final Completion of Construction Activities
10JUL20	Furnish RHES and Relocate Teaching Materials from Former RMS
01AUG20	Staff and Students Occupy Renovated and Expanded RHES



Rolling Hills Elementary School – Construction Progress Photos

New Classroom Addition – Water Tight and On Schedule

SCHRADERGROUP







Rolling Hills Elementary School – Construction Progress Photos

Kitchen Area – Gypsum Wallboard Installation

SCHRADERGROUP







SCHRADERGROUP

Rolling Hills Elementary School – Construction Progress Photos





MEP Rough-In – Gang Toilet Plumbing Rough-In (Adjacent to Existing Gymnasium)



SCHRADERGROUP

Rolling Hills Elementary School – Construction Progress Photos









Rolling Hills Elementary School – Construction Progress Photos

New Metal Stud Partitions – New Central Corridor









Rolling Hills Elementary School – Construction Progress Photos

Building Envelope – New Classroom with Natural Daylighting









SCHRADERGROUP

Rolling Hills Elementary School – Construction Progress Photos





Building Envelope – New Light Monitors (Natural Lighting into Deep Spaces)



SCHRADERGROUP

Rolling Hills Elementary School – Construction Progress Photos





Building Envelope – New Light Monitors at Corridor with Borrowed Light into Classrooms



Sol Feinstone Elementary School Additions and Renovations Project

Design/Approval Phase Update







Sol Feinstone Elementary School Add and Reno – Design Phase Update

Update:

- Continue with LD process
- Preparing and submitting PADOT Eagle Road Improvements
- Design Phase 100% Design Development > Const. Docs. in progress
- 21JAN20 BOS ZHB Application Review
 - ✓ Eliminate LED message sign
 - ✓ Revise site signage design
- 03FEB20 ZHB Meeting
 - ✓ All waivers granted
- Phasing plans developed and being finalized with design team. Final version to be reviewed with the following:
 - ✓ Facilities Committee
 - ✓ John Harlan and SFES Staff
 - ✓ Parents/Community
- Review of Project Budget and Preparation of Update
 - ✓ Impact of LD process
 - ✓ Impact of Investigations and Documentation Phase
 - ✓ Impact of Current Bid Climate



SCHRADERGROUP





Sol Feinstone Elementary School Add and Reno – Design Phase Update

SOL FEINSTONE ES BUDGET UPDATE (13FEB20)

			-	•
ltem	Preliminary Budget	Current Budget	Adjustment	Comments
General Contractor	\$ 15,319,350	\$ 15,989,350	\$ 275,000 \$ 125,000 \$ 100,000 \$ 95,000 \$ 75,000	 ✓ PADOT scope ✓ Phasing (Summer 2020) ✓ Propane service ✓ Site utilities ✓ Emergency drive
HVAC Contractor	\$ 4,427,000	\$4,427,000	\$0	
Electrical Contractor	\$ 3,515,600	\$3,515,600	\$0	
Plumbing Contractor	\$ 1,610,000	\$ 1,660,000	\$ 50,000	✓ Fire protection at 1950's wing
Environmental Contractor	\$ 235,000	\$ 235,000	\$0	
Total Construction Costs	\$ 25,106,950	\$ 25,826,950	\$ 720,000	Includes Allowances \$ 650,000
Furniture, Fixtures & Equip.	\$ 800,000	\$ 800,000	\$0	
Contingencies	\$ 934,550	\$ 1,214,550	\$ 280,000	✓ Increase Contingency
Other Soft Costs	\$ 3,158,500	\$ 3,158,500	\$0	
Total Soft Costs	\$ 4,893,050	\$ 5,173,050	\$ 280,000	
TOTAL ESTIMATED COST	\$ 30,000,000	\$ 31,000,000	\$ 1,000,000	Further potential impact based on bidder interest. (bid climate)





Sol Feinstone Elementary School Add and Reno – Design Update

PRELIMINARY LAND DEVELOPMENT SCHEDULE – TOWNSHIP MEETINGS (Updated 05DEC19)

ACTIVITY	DATE
Sketch Review – Upper Makefield Township Planning Commission	25SEP19
Preliminary Approval – Upper Makefield Township Planning Commission	05DEC19
Preliminary/Final Approval – Upper Makefield Township PC	*Not Required
Board of Supervisors (Zoning Hearing Board Application Review)	21JAN20
Zoning Hearing Board – Upper Makefield Township	03FEB20
Conditional/Final Approval – Upper Makefield Township Planning Commission	26FEB20 (3)
Conditional/Final Approval – Upper Makefield Township Board of Supervisors	17MAR20

Notes:

- 1. Meeting dates are subject to change based on Township holiday schedules and responses to respective meetings.
- 2. Meeting times are as follows:
 - A. Planning Commission 7:00pm
 - B. Board of Supervisors 7:30pm
 - C. Zoning Hearings 7:00pm
- 3. The Planning Commission granted Conditional Preliminary/Final Approval pending the approval of all waivers/zoning issues to be presented at the 28JAN20 ZHB. Note: A return to the PC on 26FEB20 would only be required if the waiver/zoning issues are not granted.





Sol Feinstone Elementary School Add and Reno – Design Update

PRELIMINARY PROJECT SCHEDULE – (Updated 05DEC19)

Activity	Start	Finish
Design Phase (FACCOM and Board approval)	01JUL19	22AUG19
Land Development Approvals	03JUN19	06JUL20
Design Development	02AUG19	10JAN20
Construction Documents	06JAN20	24APR20
Bidding Phase	15APR20	30JUN20
Bid Recommendation Review with FACCOM	04JUN20	
Approval of Bids by Board of School Directors	18JUN20	
Construction Phase	01JUL20	01NOV23
Construction Phase I (Remediation – Pipe Chases) TBD	30JUN20	15AUG20

Notes:

- Dates are subject to changed based upon responses from governing authorities, PADOT, utility providers, BCCD, etc.
- 2. Phase I remediation activities are to be determined (TBD).
- 3. Phase I construction activities include construction of new classroom wing which allows for the elimination of temporary modular classrooms.



D'HUY Engineering, Inc.



Sol Feinstone Elementary School Add and Reno – PlanCon Process

PlanCon Update:

- PlanCon currently under a moratorium but with lift forthcoming.
- Act 70 requires new PlanCon Program to be in effect no later than July 1, 2020. New electronic submission process:
 - ✓ Part 1 previously parts A, B and C
 - ✓ Part 2 previously part D and portions of E, F and G
 - ✓ Part 3 previously part G but will now require executed contracts
 - ✓ Part 4 previously parts H, I and J financing
- The General Assembly and Governor Wolf will determine an appropriation amount for the program as part of the 2020-21 fiscal year budget negotiations. Current budgeted amount is \$0. May be immediate moratorium – State considerations to address building environmental concerns versus PlanCon funding
- The SFES Project bid and award phase would need to be postponed until after the July 1, 2020 date which would effectively delay the start of the project until the spring of 2021.
- The projected amount of reimbursement for SFES based on PDE calculations is:
 - \checkmark \$5M new construction x 6% = ~\$480K over life of bond.
- The projected cost of delaying project bid with a spring of 2021 start is:
 - \checkmark \$20M est. project cost x ~5% inflation = ~\$1.3M.

New Council Rock STAR Center Design Phase Update



DEID D'HUY Engineering, Inc.



New CR STAR Center – Design Update

- Breslin Ridyard Fadero progressing with construction documents
- Approvals moving forward, Conditional LD approval received from Northampton Township BOS on 18DEC19. (Conditional upon receipt of all other approvals including BCPC, BCCD, NBCMA, etc.)
- Preparing for Bid Process starting 24FEB20
- Prepared and processing approval of PlanCon Parts D, E and F as follows:

<u>PlanCon Part D – Project Accounting Based on Estimates</u>

- ✓ Various tests of a Districts financial ability to make payments are performed.
- ✓ Addresses requirement for Act 34 Hearing
- ✓ Provides estimate of state reimbursement

<u>PlanCon Part E – Design Development</u>

✓ Normally a conference to review architectural aspects of project with representative from PDE. Due to moratorium this process is suspended.

PlanCon Part F – Construction Documents

✓ Further refinement of architectural aspects and documentation of other state and local agency requirements will be met before entering into contracts. Due to moratorium this process is suspended.







CR STAR Center – Design Update

PRELIMINARY PROJECT SCHEDULE - (Updated 05DEC19)

Activity	Start	Finish
Land Development Approvals	03JUN19	20MAR20
Design Development	25JUL19	17OCT19
Construction Documents	17OCT19	21FEB20
Bidding Phase	24FEB20	31MAR20
Bid Recommendation Review with FACCOM	02APR20	
Approval of Bids by Board of School Directors	23APR20	
Construction Phase	24APR20	26JUL21

Notes:

1. Dates are subject to changed based upon responses from governing authorities, PADOT, utility providers, BCCD, etc.



CRHS South and North Synthetic Turf and Track Restoration Projects

Design Phase Update







CRHS North Synthetic Turf Field Project – Design Update

CRHS North Athletic Field Improvements General Information

- Bids Received on 18DEC19
- Awarded to The LandTek Group, Inc. (Amityville, NY) on 23JAN20
- Processing Contract and scheduling preconstruction meeting

Funding: Capital Reserves







CRHS North Synthetic Turf Field Project – Design Update

CRHS North Synthetic Turf Project Budget Update								
Item	Estimate of Probable Cost	Construction Budget						
Base Bid	\$1,438,734.00	\$1,578,000.00						
Alternate No. 1 – Scoreboard	Not budgeted for	\$125,000.00						
Alternate No. 2 – Safety Net System	Not budgeted for	32,500.00						
Total Construction Costs	\$1,438,734.00	\$1,735,500.00						
Soft Costs (Fees and Contingencies)	\$411,067.00	\$111,000.00						
Total Project Costs	\$1,849,801.0	\$1,836,500.00						
Below Budget		\$13,301.00						
Allowances (included in Base Bid)		\$47,600.00						

Includes approximately \$150,000 in value added alternates

- ✓ New Scoreboard
- ✓ Safety Netting System









CRHS North Walt Snyder Stadium Athletic Field Imp. – Design Update

PRELIMINARY PROJECT SCHEDULE – (Updated 09JAN20)

Activity	Start	Finish
Land Development Approvals	N/A	N/A
Design Development	N/A	N/A
Construction Documents	31OCT19	22NOV19
Bidding Phase	25NOV19	18DEC18
Bid Recommendation Review with FACCOM	09JAN20	
Approval of Bids by Board of School Directors	23JAN20	
Process Contracts, Submittals, Schedule & Procure Materials	24JAN20	16JUN20
Construction Phase	17JUN20	25AUG20







CRHS South New Synthetic Turf Field Project – Design Update

CRHS South New Turf Field Project

- Approvals Received
- D'Huy Engineering progressing with construction documents
- Preparing for Bid Process starting 17FEB20



SCHRADERGROUP





CRHS South Synthetic Turf Field Project – Design Update

PRELIMINARY PROJECT SCHEDULE – (Updated 09JAN20)

Activity	Start	Finish
Land Development Approvals	03JUN19	15MAR20
Design Development	01SEP19	310CT19
Construction Documents	31OCT19	17FEB20
Bidding Phase	17FEB20	24MAR20
Bid Recommendation Review with FACCOM	02APR20	
Approval of Bids by Board of School Directors	23APR20	
Construction Phase	24APR20	31OCT20

Notes:

1. Dates are subject to changed based upon responses from governing authorities, PADOT, utility providers, BCCD, etc.





CRHS S Turf, CR STAR Center and SFES Projects – Master Land Dev. Schedule



PRELIMINARY LAND DEVELOPMENT SCHEDULE - MASTER SCHEDULE (Updated 09JAN20)

PROJECT	ACTIVITY	DATE
CR STAR Ctr	Preliminary Approval – Northampton Township Planning Commission	10SEP19
CRHS S Turf	Preliminary Approval – Northampton Township Planning Commission	10SEP19
SFES Reno	Sketch Review – Upper Makefield Township Planning Commission	25SEP19
CR STAR Ctr	Waiver Review – Northampton Township Board of Supervisors	N/A
SFES Reno	Sketch Review – Upper Makefield Township Board of Supervisors	15OCT19
CR STAR Ctr	Zoning Hearing Board Meeting – Northampton Township	11NOV19
CRHS S Turf	Zoning Hearing Board Meeting – Northampton Township	11NOV19
CR STAR Ctr	Preliminary/Final Approval – Northampton Township PC	10DEC19
CRHS S Turf	Preliminary/Final Approval – Northampton Township PC	10DEC19
CR STAR Ctr	Conditional Approval – Northampton Township Board of Supervisors	18DEC19
CRHS S Turf	Conditional Approval – Northampton Township Board of Supervisors	18DEC19
SFES Reno	ZHB Application Review – Upper Makefield Township BOS	21JAN20
SFES Reno	Zoning Hearing Board Meeting – Upper Makefield Township	03FEB20
SFES Reno	Conditional Approval – Upper Makefield Township PC	26FEB20
SFES Reno	Conditional Approval – Upper Makefield Township BOS	17MAR20

Hillcrest and Richboro Elementary School Renovations

Design Phase Update







Hillcrest and Richboro Elementary School – Design Update

Design Phase Update

- Collaborative Programing Meeting with HCES and RES 14JAN20
- SGA prepared schematic plans based on initial meeting
- Follow-Up Programming Meeting with HCES and RES 30JAN20
- Development of Program required to prepare Budget Update
- Team Meeting in 12FEB20 to coordinate Budget and Schedule Updates



SCHRADERGROUP





Hillcrest and Richboro Elementary School – Design Update

PRELIMINARY PROJECT SCHEDULE – (Updated 09JAN20)

Activity	Start	Finish
Design Phase	06JAN20	16APR20
Land Development Approvals	01FEB20	01DEC20
Design Development	16APR20	10SEP20
Construction Documents	10SEP20	15JAN21
Bidding Phase	15JAN21	03MAR21
Bid Recommendation Review with FACCOM		APR21
Approval of Bids by Board of School Directors		APR21
Construction Phase (HCES)	JUN21	JUL22
Construction Phase (RES)	JUN22	JUL23

Notes:

1. Dates are subject to changed based upon responses from governing authorities, PADOT, utility providers, BCCD, etc.



Moving Bid Documents – Project Update




Rolling Hills Elementary School and LSAC Facility

- Closely coordinate efforts with CRSD staff, service vendors, etc.
- Moving Spec is available to bidders
- Move CR STAR Center program from LSAC to former RMS (Gymnasium)
 - June 29 and 30, 2020
- Move RHES from former RMS to newly completed RHES
 - July 15 to July 17, 2020
- Disseminate CR STAR Center furnishing from former RMS gym to respective spaces in building
 - July 20 to July 22, 2020
- Delivery of new furniture (PEMCO)
 - July 23 and 24

Funding: Capital Reserves



Capital Improvement Projects Planning (Summer 2020)



Capital Improvement Projects Planning Update



Budget Summary – Design Budget vs. Bid Results (Updated 13FEB20) – Page 1 of 2

Summer 2019-2020 CIP Project Plan (Summer 2020)

Item No	Proposed Project	2019-20 CIP Summer 2020 Budget	2020 Bids Received	Comments
1.1	(CES) Add exterior site light to select areas to improve security	\$ 18,432	TBD	
1.2	(CRHSN) Walt Snyder Stadium turf replacement an track resurfacing	\$ 1,370,223	\$ 1,370,223.00	Bids Received 18DEC19 Board Approval 23JAN20 Includes Scoreboard and Netting
1.3	(CRHSN) Add guardrail at edge of paving adjacent to natatorium to prevent vehicles from accessing fields (Include gated access)	\$ 40,000	TBD	
1.4	(CRHSN) Engage Engineer to study building stormwater collection system (Study and Report Allowance)	\$ 50,000	TBD	Project has potential to develop into sizable stormwater improvements project
1.5	(CRHSS) Replace failed insulated glazing units at select window openings	\$ 100,000	TBD	Budget Increased (original \$30,673) Increase at South plus CC Atrium
1.6	(CRHSS) Remove and replace existing tennis and basketball courts	\$0	\$0	Bid as alternate bid with CRHSS Synthetic Field Project (potential efficiencies) \$1.5M
1.7	(MISC) Replace intercom head end system at HCES, MMWES, NES and former RMS	\$ 0	TBD	IT Addressed
1.8	(GES) Replace gym bleachers	\$ 40,000	TBD	From unplanned projects (\$75,000)
1.9	(CRHSN) Replace HVAC at Admin	\$ 80,000	TBD	From unplanned projects (\$75,000) Original \$60,000 Increase to \$80,000

Capital Improvement Projects Planning Update



Budget Summary – Design Budget vs. Bid Results (Updated 13FEB20) – Page 2 of 2

Summer 2019-2020 CIP Project Plan (Summer 2020)

Item No	Proposed Project	2019-20 CIP Summer 2020 Budget	2020 Bids Received	Comments
1.10	(CRHSN) Softball Field Improvements (CRHSS) Softball Field Improvements (bating cage) added	\$ 75,000	TBD	Title IX (unbudgeted project) Original \$60,000 increase to \$75,000
1.11	(CRHSN) Signal Booster – Scope Determination	\$ 25,000	TBD	From unplanned projects (\$75,000)
	TOTAL ESTIMATED CONSTRUCTION COSTS	\$1,798,655	TBD	Excludes CRHS S Tennis and BB Court Project
	TOTAL ESTIMATED SOFT COSTS	\$603,008 (1)	\$233,337	Adjusted for CRHSN Stadium Project
	TOTAL ESTIMATED PROJECT COST	\$2,635,000 (2)	\$1,603,560	

Footnotes:

- (1) Adjusted for bids received (less \$233,337)
- (2) Budget confirmed (January 2020) \$2,635,000



Capital Improvement Projects Planning Update





Bid Phase – Mandatory Pre-bid Meetings

Bid Phase Update

- Mandatory Pre-Bid Meetings were conducted on 04FEB20
- Project Pre-Bid Meetings included the following projects and interested bidders as follows:
 - ✓ CRHS North and South Softball Field Improvements9 Bidders
 - ✓ CRHS North Timber Guardrail System7 Bidders
 - ✓ CRHS North Administration HVAC System Replacement7 Bidders
 - ✓ CRHS South Exterior Glazing Replacement
 4 Bidders
 - ✓ Goodnoe ES Gymnasium Bleacher Replacement3 Bidders
 - ✓ Churchville ES Exterior Lighting Improvements5 Bidders
 - Excludes CRHS South Turf Field & Tennis Court Replacement Projects
 Both being bid as separate projects



CIP NEXT STEPS and SCHEDULE



Item No.	Action Item	Date	Meeting
1	Update and Distribute the Annual CIP v.8 (2019-2020)	100CT19	FACCOM Meeting
2	Discuss Annual and Long Term Budget Considerations and Possible Options	07NOV19	Joint FACCOM/FINCOM Meeting
3	Board Recognition of Budget for 2020 Summer Projects	12DEC19	FACCOM Meeting
4	Commence with 2019/20 CIP Projects	20DEC19	D'Huy and Team
5	Pocument, Bid, Recommendations *Budget of \$2,635,000 confirmed	20DEC19 – 05MAR20 (05MAR20 FACCOM)	FACCOM Meeting
6	Board Approval - Award Bids of 2019/2020 Summer Projects	19MAR20	Board Meeting
7	Submittals, Schedules, Procure Materials, Permits, Etc.	20MAR20 – 29JUN20	N/A
8	Construction Activities	29JUN20 – 30AUG20	N/A



Service Contracts – District Wide Tree/Stump Removal, Trimming and Planting RFP


Bid No. 19-39 Overview

District wide tree maintenance


- ✓ Maintain safe conditions at pedestrian areas
- ✓ Select leaning trees adjacent to district and neighboring properties
- ✓ Diseased or dead trees
- ✓ Removal of stumps, debris and clean-up
- ✓ Planting of new 2.5" caliper red maple trees at select areas (denoted by red dots on photo pages)
- ✓ District performing clean-up of brush at select schools including, but not limited to Holland Elementary School and Middle School





























































Service Contracts – District Wide Tree/Stump Removal, Trimming and Planting RFP

Bid No. 19-39 Bid Summary

						T		Т			\neg									Т	T				\neg																		
TREE AND STUMP R	EM	OVAL BID #19	-39																																								
Bid Due Dat	e: 1	1/3/2020						\top																	\Box																		
	SOUTH		SOUTH		SOUTH		SOUTH		SOUTH		SOUTH		SOUTH		SOUTH		SOUT					Goodnoe	Hilkrest	I	Holland	Maintenar	230	Maureen M. Weich		Newtown	New	rtown Middle	Richboro M Location		Wrightstown			ALT#1		ALT#2			TOTAL
			_					_			_		_							_	╄				\rightarrow																		
Jimmy's Tree & Landscape Contractors, LLC	\$	27,600.00	\$	25,950.00	\$	3,300.00	\$ 3,750.0	5	15,500.00	\$ 70	00.00	\$ 3,625.00	\$	1,900.00	\$	32,800.00	\$ 1,80	00.00	\$ 43,100.00		\$	15,000.00	\$	3,250.00		\$	178,275.00																
																											11																
Pastorek Landscaping	\$	36,120.00	\$	36,250.00	\$	4,430.00	\$ 4,350.0	\$	18,000.00	\$ 1,20	0.00	\$ 4,795.00	\$	3,200.00	\$	33,150.00	\$ 3,95	00.00	\$ 60,400.00	\vdash	\$	18,000.00	\$	2,210.00	\dashv	\$	226,105.00																
Powell Property Maintenance &					201		.,,									2011				+	T		2.5		\dashv	Ų,																	
Tree	\$	17,475.00	\$	28,200.00	\$	2,730.00	\$ 2,100.0	5	14,490.00	\$ 89	5.00	\$ 3,945.00	\$	1,800.00	\$	30,950.00	\$ 1,22	25.00	\$ 59,360.00	+	\$	14,600.00	\$	8,000.00	\dashv	\$	185,770.00																
		_	_					+			\dashv		\vdash		_			\dashv	-	+	+		_		\dashv																		
The Davey Tree Expert Company	\$	43,558.25	\$	48,317.85	\$	4,323.57	\$ 4,450.0	\$	21,039.28	\$ 1,75	0.00	\$ 6,055.89	\$	3,800.00	\$	60,141.42	\$ 4,37	75.00	\$ 77,896.00	_	\$	57,092.50	\$	9,254.46		\$	342,054.22																
			_		_			1							_					_					\rightarrow	_																	
T&T Tree Service, Inc.	\$	42,137.00	\$	54,548.00	\$	7,500.00	\$ 4,450.0	\$	19,225.00	\$ 3,20	0.00	\$ 10,437.00	\$	4,800.00	\$	59,700.00	\$ 3,90	00.00	\$ 124,675.00	+	\$	9,600.00	\$	5,070.00	\dashv	\$	349,242.00																
Victory	\$	16,490.00	\$	24,250.00	\$	5,300.00	\$ 5,300.0	3	14,500.00	\$ 1.50	0.00	\$ 11,640.00	\$	4,500.00	\$	25.220.00	\$ 430	00.00	\$ 36,180.00		Ś	15,000.00	\$	1,755.00	\dashv	\$	166,135.00																

- ✓ Good bidder response
- ✓ Resulted in tight bid competition
- ✓ Six bidders with bids for all 11 sites
- ✓ Recommending multiple bidders to realize lowest price and best ability to complete the work
- ✓ Work hours include weekends and cannot impact school activities
- ✓ Licensed and insured contractors
- ✓ Over 100 trees planned for trimming, removal and/or replacement
- ✓ Approximately 25 new 2.5" caliper red maple trees





Service Contracts – District Wide Tree/Stump Removal, Trimming and Planting RFP

BID NO. 19-39 TREE REMOVAL/TRIMMING BID RECOMMENDATION										
Contractor	Bid Amount	Schools	Comments							
Jimmy's Tree and Landscape Contractors, LLC	\$4,325.00	TFR and MMWES								
T and T Tree Service, Inc.	\$9,600.00	CRHS South	Alternate No. 1 (South Retention Basin)							
Powell Property Maintenance and Tree Service	\$22,345.00	GES, HCES, HES, NES, Former RMS								
Victory Tree Services	\$102,140.00	CRHS South, CRHS North, NMS, WES								
TOTAL	\$138,410.00									

Funding: Maintenance



Board Agenda Items

(February 20, 2020)





Rolling Hills ES Additions and Renovations (FF&E) – Access Security Corporation

Rolling Hills ES - FFE:

LCD Interactive Smartboards

- √ 65" Interactive flat panels
- ✓ Mounting brackets and accessories
- ✓ Owner provided, Contractor installed
- ✓ Turnover date: Mid-March 2020
- ✓ Supplier: Visual Sound

CoStars Pricing: \$121,836.00





Rolling Hills ES Additions and Renovations (FF&E) – Access Security Corporation

Rolling Hills ES - FFE:

Switches (Data and Communications)

- ✓ Cisco switches
- ✓ Required port counts: 282 at MDF and 280 IDF
- ✓ Owner provided, Contractor installed
- ✓ Turnover date: Mid-March 2020
- **✓** Supplier: CMS Communications

GSA Pricing: \$79,262.00





Rolling Hills ES Additions and Renovations (FF&E) – Access Security Corporation

Rolling Hills ES - FFE:

Furniture

- ✓ Student desks, chairs, tables, teachers desks, office furniture, cafeteria tables, etc.
- ✓ PEMCO assisted with CES, HES, GES, WES, HMS, NMS and RHES
- ✓ Delivery, set-up, punchlist and removal of delivery materials
- ✓ Turnover date: Mid-July delivery

✓ Supplier: PEMCO

CoStars Pricing: \$284,820.00



CRSD Maintenance Bid – Services Bid



Tree Removal Bid Approval:

Award to Multiple Contractors

- ✓ As noted under Miscellaneous Update
- ✓ District wide tree trimming, removal and/or replacement project (includes restoration of the retention basin at CRHS South)
- ✓ Contractors: Victory Tree Services, T&T tree Services, Inc., Powell Property Maintenance and Tree Services, Jimmy's Tree and Landscaping Contractors, LLC

Total 'Not to Exceed' Bid: \$138,410.00

Funding: Maintenance







CR STAR Center PlanCon Approval:

PlanCon Part D, E and F

- ✓ As described in the CR STAR Center portion of this presentation
 - **✓** Part D Project Accounting Based on Estimates
 - ✓ Part E Design Development
 - **✓** Part F Construction Documents



Upcoming Meetings & Topics:

Meetings and Topics include, but may not be limited to:

MEETING DATE	PROBABLE TOPICS
05MAR20 (FACCOM)	Review 2020 CIP Summer Projects Bid Recommendation Facilities Improvement Projects Update
19MAR20 (BOARD)	Approval of 2020 CIP Summer Projects
02APR20 (FACCOM)	Review CRHS South New Synthetic Turf Field Bid Recommendation Review of CR STAR Center Bid Recommendation
23APR20 (BOARD)	Approval of CRHS South Synthetic Turf Field and CR STAR Center Projects
*04JUN20 (FACCOM)	Review SFES Bid Recommendation - Special meeting for the consideration of SFES project bids and such other business as may properly come before the Board.

Note: Dates and Topics are Subject to Change and/or Expand



Public Comments - Thank you!

Next Meeting: Thursday, March 5, 2020 @ 7:00pm

