

Witter Field
3-Week Look Ahead Schedule
JULY UPDATE



ID	Task Name	Duration	Start	Finish	8	11	July 2023 14	17	20	23	26	29	1	4
1	3 Week Look Ahead Schedule (JULY UPDATE)													
2	No Parking Signs (as req'd, ongoing)-till end of July	15 days	Mon 7/10/23	Fri 7/28/23	7/10									
3	Temp Fencing (as req'd, ongoing)-till end of July	15 days	Mon 7/10/23	Fri 7/28/23	7/10									
4	Pothole Utilities	5 days	Mon 7/10/23	Fri 7/14/23	7/10									
5	Grading at Field and Off-Haul (excludes South D Zone)	5 days	Mon 7/10/23	Fri 7/14/23	7/10									
6	Storm Drainage (TBD JB 14,15,16,17 and pipe delivery)	10 days	Mon 7/17/23	Fri 7/28/23			7/17							
7	Grade at Upper Bleachers	11 days	Wed 7/12/23	Wed 7/26/23	7/12									
8	Electrical at Upper Bleachers	4 days	Tue 7/25/23	Fri 7/28/23						7/25				
9	Channel Drains	5 days	Mon 7/24/23	Fri 7/28/23						7/24				
10	Concrete at Bleachers	10 days	Mon 7/31/23	Fri 8/11/23								7/31		