

# MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2023




## Hilton Head Island School for Creative Arts

### Facilities Update by Project Cont.

**Phase 3 - 2019 Bond Referendum Renovation** **Project ID: 51925363-3**

Current Phase: Construction Phase %: 80% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Construction Start: Q1 2022 Construction End: Q4 2022

Architect Selection Design/Permitting Project Bid Construction Closeout

**Scope: 2019 Bond Referendum**

**Design Services (HHISCA)**

**Safety/Security**

**Technology /Infrastructure**


**Project Details:** Phase 3 scope of work includes various Safety/Security and Technology/Infrastructure improvements.

**Monthly Progress:** Construction is in progress. Submittals are complete. Cable pull is complete. Cameras and PA installation is complete. Testing and training to take place soon. Pending delivery of remaining info monitors.

**Playground Renovation** **Project ID: 51925363-4**

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: Churchich Recreation and Design Contractor: Churchich Recreation and Design



Construction Start: Q3 2021

Construction End: Q1 2022

Architect Selection Design/Permitting Project Bid Construction Closeout

**Scope: 2019 Bond Referendum**

**Playgrounds**

**Project Details:** Scope of work includes upgrades to the Playground areas.

**Monthly Progress:** Project is complete.