

MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2023



Joseph S. Shanklin Elementary School 121 Morrall Dr, Beaufort 29906

Cluster: Battery Creek

Principal: Elizabeth Rivera

Original Appropriations:	\$1,744,933	Encumbered and Paid:	\$4,336,451
Transfers/Adjustments:	\$2,640,964	Paid to Date:	\$2,510,248
Revised Budget:	\$4,385,897	Available Budget:	\$49,446

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925344-1


Current Phase: Complete

Phase %: 100%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: Contract Construction



Scope: 2019 Bond Referendum

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements, bullet-resistant entry ways, and doors including door hardware in upgraded server rooms. Technology/Infrastructure improvements to include upgrading of server rooms.

Monthly Progress: Phase 1 construction is complete.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925344-2


Current Phase: Construction

Phase %: 60%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: AJAX



Scope: 2019 Bond Referendum

CM Pre-Con Services (JSES)

Design Services (JSES)

Safety/Security

Special Inspections (from District 01 Design Services)

Technology /Infrastructure

Technology under \$5,000

Project Details: Scope of work includes Safety/Security improvements to the cameras and notification systems. Technology/Infrastructure improvements to include sound, wireless access, and lighting.

Monthly Progress: Construction is starting. Electrical scope of work is in progress. Bullet resistant entryway is complete. Electrical room rough-in is complete. Structured cabling is complete. Audio enhancement work is in progress. Exterior lighting installation complete. Secured Vestibule scope of work is complete.