

MONTHLY REFFERENDUM REPORT DETAILED - as of July 31, 2023



Riverview Charter School

81 Savannah Highway, Beaufort 29906

Cluster: N/A

Principal: by Board of Directors

Original Appropriations:	\$2,420,511	Encumbered and Paid:	\$1,890,256
Transfers/Adjustments:	(\$438,127)	Paid to Date:	\$338,724
Revised Budget:	\$1,982,384	Available Budget:	\$92,128

2019 Bond Referendum Renovation

Project ID: 51925320-1


Current Phase: Construction

Phase %: 52%

Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Design Services (RVCS)
Safety/Security
Technology /Infrastructure

Project Details: Project scope includes Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Construction in progress. Submittals and mobilization in progress.

Playground Renovation

Project ID: 51925320-2


Current Phase: Closeout

Phase %: 90%

Delivery Method: CMAR

Design Firm: Playworld

Contractor: Playworld



Scope: 2019 Bond Referendum
Playgrounds

Project Details: Project scope includes playground renovations.

Monthly Progress: Equipment installation is complete. Turf installation is in progress. Pending closeout documents.