



ON TRACK
CONCERN
BEHIND SCHEDULE

As of: 9/12/23

School Name	Description	Weekly Construction Activity								Notes
		11-Sep	18-Sep	25-Sep	2-Oct	9-Oct	16-Oct	23-Oct	30-Oct	
Conant	Construction									Punch list being generated for completion
	Playground Equipment Installation									Upper elementary is complete; Lower will extend out
	Monument Sign									Sign will be installed but the LED message board might not be functional for the first day of school
	Parking / Landscaping / Sitework									Complete
	Health Department									Complete
	Life Safety (Fire Marshal)									Complete
	IT Installation	90% complete								See note below
	Furniture Installation									Complete
	Equipment Installation									Teacher's lounge, life skills appliances, etc.
	Construction Cleaning									Complete
	Move Management									Complete
	Final Cleaning									Complete
	Teachers Back									Complete
	Temporary Certificate of Occupancy									Complete
1st Day of School									Complete	
Eastover	Construction									Punch list being generated for completion
	Playground Equipment Installation									Lower elementary is complete; upper will extend out. There is existing equipment installed that can be fully utilized until the new upper equipment is installed
	Monument Sign									Sign will be installed but the LED message board might not be functional for the first day of school
	Parking / Landscaping / Sitework									N/A
	Health Department									N/A
	Life Safety (Fire Marshal)									Complete
	IT Installation	95% complete								See note below
	Furniture Installation									Complete
	Equipment Installation									Teacher's lounge, life skills appliances, etc.
	Construction Cleaning									Complete
	Move Management									Complete
	Final Cleaning									Complete
	Teachers Back									Complete
	Temporary Certificate of Occupancy									Complete
1st Day of School									Complete	



ON TRACK
CONCERN
BEHIND SCHEDULE

As of: 9/12/23

School Name	Description	Weekly Construction Activity								Notes
		11-Sep	18-Sep	25-Sep	2-Oct	9-Oct	16-Oct	23-Oct	30-Oct	
Lone Pine	Construction									Punch list being generated for completion
	Playground Equipment Installation	New design completed on 9/11								Lower elementary is complete; upper to be completed in early Nov. There is existing equipment installed that can be fully utilized until the new upper equipment is installed
	Monument Sign									Sign will be installed but the LED message board might not be functional for the first day of school
	Parking / Landscaping / Sitework									N/A
	Health Department									N/A
	Life Safety (Fire Marshal)									Complete
	IT Installation	95% complete								See note below
	Furniture Installation									N/A- 2024
	Equipment Installation									Teacher's lounge, life skills appliances, etc.
	Construction Cleaning									Complete
	Move Management									Complete
	Final Cleaning									Complete
	Teachers Back									Complete
	Temporary Certificate of Occupancy									Complete
1st Day of School									Complete	
Way	Construction									Punch list being generated for completion
	Playground Equipment Installation									Lower elementary complete; existing equipment is to remain; upper elementary is under construction
	Monument Sign									Sign will be installed but the LED message board might not be functional for the first day of school
	Parking / Landscaping / Sitework									Complete
	Health Department									Complete
	Life Safety (Fire Marshal)									Complete
	IT Installation	75% complete								See note below
	Furniture Installation									Complete
	Equipment Installation									Teacher's lounge, life skills appliances, etc.
	Construction Cleaning									Complete
	Move Management									Complete
	Final Cleaning									Complete
	Teachers Back									Complete
	Temporary Certificate of Occupancy									Complete
1st Day of School									Complete	



ON TRACK
CONCERN
BEHIND SCHEDULE



As of: 9/12/23

state Consultants

School Name	Description	Weekly Construction Activity								Notes
		11-Sep	18-Sep	25-Sep	2-Oct	9-Oct	16-Oct	23-Oct	30-Oct	
North Hills	Construction									Punch list being generated for completion
	Tennis Courts									Anticipated opening on 9/18/23.
	Pool	Pool opening still ahead of schedule based on original deliverable								Pool work is ahead of schedule but will not be ready for the first day of school
	Monument Sign									Sign will be installed but the LED message board might not be functional for the first day of school
	Parking / Landscaping / Sitework									Finalizing landscaping and related ; all parking will be ready for 9/5
	Health Department									Complete
	Life Safety (Fire Marshal)									Complete
	IT Installation	95% complete								See note below
	Furniture Installation									Complete
	Equipment Installation									Teacher's lounge, life skills appliances, etc.
	Construction Cleaning									Complete
	Move Management									Complete
	Final Cleaning									Complete
	Teachers Back									Complete
	Temporary Certificate of Occupancy									Complete
1st Day of School									Complete	
South Hills	Construction									Punch list being generated for completion
	Media Center									Media center had some unforeseen conditions that needed to get addressed. Targeting October 2 for completion and turnover for use.
	Athletic Turf Field									Complete
	Baseball Field	Spring 2024								currently be utilized for construction material staging. Will be cleaned up in a timely manor.
	Tennis Courts	Spring 2024								
	Monument Sign									Sign will be installed but the LED message board might not be functional for the first day of school
	Parking / Landscaping / Sitework									Finalizing landscaping and related ; all parking will be ready for 9/5
	Health Department									Complete
	Life Safety (Fire Marshal)									Complete
	IT Installation	90% complete								See note below
	Furniture Installation									Complete
	Equipment Installation									Teacher's lounge, life skills appliances, etc.
	Construction Cleaning									Complete
	Move Management									Complete
	Final Cleaning									Complete
Teachers Back									Complete	
Temporary Certificate of Occupancy									Complete	
1st Day of School									Complete	

Tech Services: The district's tech services team is prioritizing cabling, phones, Wi-Fi installation and connectivity district wide. Some ancillary services might go longer than anticipated.