

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2023



Beaufort High School

84 Sea Island Pkwy, Beaufort 29907

Cluster: Beaufort

Principal: Charity B. Summers

Original Appropriations:	\$9,029,903	Encumbered and Paid:	\$13,672,486
Transfers/Adjustments:	\$4,645,882	Paid to Date:	\$12,456,450
Revised Budget:	\$13,675,785	Available Budget:	\$3,299

Phase 1 - 2019 Bond Referendum Renovation


Project ID: 51925390-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

- Athletics
- CM Pre-Con Services (BHS)
- Design Services
- Design Services printing (BHS)
- Safety/Security
- Special Inspections (from District 01 Design Services)
- Special Inspections (from District 01 Design Services)*
- Survey for Athletic Fields
- Survey Services (BHS)
- Technology /Infrastructure
- Technology Items under \$5,000
- Technology software
- Utility Permits and Fees

Project Details: Phase 1 scope of work includes Safety/Security, Technology/Infrastructure, and athletic improvements.

Monthly Progress: Phase I scope of work is complete.