

# MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2023




## Bluffton Elementary School

### Facilities Update by Project Cont.

**Phase 3 - 2019 Bond Referendum Renovation** **Project ID: 51925370-3**

Current Phase: Closeout Phase %: 95% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**  
**Design Services (BLES)**  
**Safety/Security**  
**Technology /Infrastructure**  
**Technology under \$5,000**


**Project Details:** Phase 3 scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms.

**Monthly Progress:** Construction complete. Closeout documents in preparation.

**ECC 2019 Bond Referendum Renovation** **Project ID: 51925370-4**

Current Phase: Construction Phase %: 70% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**  
**Safety/Security**  
**Technology /Infrastructure**

**Project Details:** Phase 1 scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms.

**Monthly Progress:** Construction is in progress. Submittals and shop drawings are being prepared.