

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2023



Bluffton Middle School 30 New Mustang Dr, Bluffton 29910

Cluster: Bluffton Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$4,521,634
Transfers/Adjustments:	\$1,573,111	Paid to Date:	\$1,222,263
Revised Budget:	\$4,523,060	Available Budget:	\$1,427

2019 Bond Referendum Renovation

Project ID: 51925389-1


Current Phase: Construction

Phase %: 65%

Delivery Method: CMAR

Design Firm: SGA

Contractor: Thompson Turner Construction



- Scope: 2019 Bond Referendum**
- Athletics**
- CM Pre-Con Services (BLMS)**
- Design Services (BLMS)**
- Safety/Security**
- Technology /Infrastructure**
- Technology Items under \$5,000**

Project Details: Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

Monthly Progress: Construction is in progress. Mobilization and shop drawings is in progress. Electrical room buildout is complete. Installation of equipment is in progress. Camera and PA system installation is in progress. Fencing improvements are complete. Exterior lighting is complete. Generator delivery scheduled for February 2024.