

# MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2023



## District Office

2900 Mink Point Blvd, Beaufort 29902

Cluster: N/A

Principal: N/A

Original Appropriations:	\$14,034,646	Encumbered and Paid:	\$7,030,971
Transfers/Adjustments:	(\$4,571,491)	Paid to Date:	\$5,751,433
Revised Budget:	\$9,463,155	Available Budget:	\$2,432,184

### 2019 Bond Referendum Renovation

Project ID: 51925301-1


Current Phase: Bid and Award

Phase %: 60%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Construction Start: Q2 2023 Construction End: Q4 2023

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: **2019 Bond Referendum**

CM Pre-Con Services (BES)

Design Services (BES)

Safety/Security

**Project Details:** Scope of work includes various safety/security enhancements to administrative office facilities.

**Monthly Progress:** Design is complete. Pricing in progress. Construction is anticipated to start in Q4 2023.