

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2023



Red Cedar Elementary School

Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation

Project ID: 51925376-3


Current Phase: Bid and Award

Phase %: 65%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: CPPI



Construction Start: Q1 2024 Construction End: Q3 2024

Architect Selection

Design/Permitting

Project Bid

Construction

Closeout

Scope: 2019 Bond Referendum

Technology /Infrastructure

Project Details: Phase 2 scope of work includes improvements to Technology/Infrastructure.

Monthly Progress: Design is complete. Pricing and contract amendment to take place after Phase 2 scope is complete.