

MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2023



Bluffton High School

12 H.E. McCracken Cir, Bluffton 29910

Cluster: Bluffton

Principal: Denise Donica

| | | | |
|--------------------------|--------------|----------------------|--------------|
| Original Appropriations: | \$9,432,830 | Encumbered and Paid: | \$15,448,639 |
| Transfers/Adjustments: | \$6,056,216 | Paid to Date: | \$12,249,828 |
| Revised Budget: | \$15,489,046 | Available Budget: | \$40,408 |

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925398-1


Current Phase: Closeout

Phase %: 90%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Athletic Equipment <\$5,000

Athletics

Special Inspections (from District 01 Design Services)

Survey for Athletic

Project Details: Scope of work includes new turf field, scoreboards and field house addition.

Monthly Progress: Construction is complete. Closeout to take place with Phase 2.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925398-2


Current Phase: Closeout

Phase %: 90%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Safety/Security

Survey Services (BLHS)

Technology /Infrastructure

Technology Items under \$5,000

Project Details: Scope of work includes minor HVAC upgrades to the server rooms, Safety/Security improvements, and Technology/Infrastructure improvements to the server rooms. Additionally, improvements to athletic facilities includes gym bleachers and scoreboards, softball backstop, field improvements and concession restrooms.

Monthly Progress: Construction is complete. Closeout documents are being collected.