

# MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2023



## Hilton Head Island High School

### Facilities Update by Project Cont.

**Phase 3 - 2019 Bond Referendum Renovation** **Project ID: 51925396-3**

Current Phase: Construction Phase %: 75% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**

**Athletics**

**Safety/Security**

**Technology/Infrastructure**


**Project Details:** Phase 3 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

**Monthly Progress:** Construction in progress. Vestibule bullet resistant glass installation is complete. Bleachers installation is complete. Existing fieldhouse renovation is pending HVAC equipment. New fieldhouse is pending land disturbance permits. Technology improvements are in progress.

**Phase 4 - 2019 Bond Referendum Renovation** **Project ID: 51925396-4**

Current Phase: Design Phase %: 50% Delivery Method: CMAR

Design Firm: Little Diversified Architectural Consulting Contractor: TBD



**Scope: 2019 Bond Referendum**

**Design for building renovations**

**Project Details:** Phase 4 scope of work includes design of various Building Renovations.

**Monthly Progress:** Design of building renovation is in progress. CD's in progress.