

MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2023



Pritchardville Elementary School

9447 Evan Way, Bluffton 29910

Cluster: Bluffton

Principal: Brenda Blue

Original Appropriations:	\$2,757,889	Encumbered and Paid:	\$3,508,220
Transfers/Adjustments:	\$750,331	Paid to Date:	\$353,732
Revised Budget:	\$3,508,220	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925378-1


Current Phase: Construction

Phase %: 52%

Delivery Method:

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: **2019 Bond Referendum**

CM Pre-Con Services (PVES)

Design Services (PVES)

Safety/Security

Technology /Infrastructure

Project Details: Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.

Monthly Progress: Construction in progress. Electrical conduits, raceways and penetration installation is nearing completion. Structured cabling is in progress. Camera and PA work to commence in Fall.

Playground Renovation

Project ID: 51925378-2


Current Phase: Closeout

Phase %: 90%

Delivery Method:

Design Firm: Churchich Recreation and Design

Contractor: Churchich Recreation and Design



Scope: **2019 Bond Referendum**

Playgrounds

Project Details: Scope of work includes upgrades to the Playground areas.

Monthly Progress: Construction is complete. Closeout is in progress.