

# MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2023



## Riverview Charter School

81 Savannah Highway, Beaufort 29906

Cluster: N/A

Principal: by Board of Directors

Original Appropriations:	\$2,420,511	Encumbered and Paid:	\$1,890,256
Transfers/Adjustments:	(\$438,127)	Paid to Date:	\$458,006
Revised Budget:	\$1,982,384	Available Budget:	\$92,128

### 2019 Bond Referendum Renovation

Project ID: 51925320-1


Current Phase: Construction

Phase %: 60%

Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
**CM Pre-Con Services (RVCS)**  
**Design Services (RVCS)**  
**Safety/Security**  
**Technology /Infrastructure**

**Project Details:** Project scope includes Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Construction in progress. Demolition, structured cabling installation, and new ceiling installation is complete. Electrical switch installation is complete. Camera and PA system installation is in progress.

### Playground Renovation

Project ID: 51925320-2


Current Phase: Complete

Phase %: 100%

Delivery Method: CMAR

Design Firm: Playworld

Contractor: Playworld



**Scope: 2019 Bond Referendum**  
**Playgrounds**

**Project Details:** Project scope includes playground renovations.

**Monthly Progress:** Project is complete.